

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-24 00:00 - 2008-12-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	14
Days Ahead/Behind (+/-):	2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2591
Depth mTVD:	2442
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Spotted LCM pill on TD and performed FIT to 1.56 sg. Dropped and pumped down gyro. POOH with 12 1/4" BHA from 2591 m to 189 m and LD 5 1/2" DP in singles.

Summary of planned activities (24 Hours)

POOH with 12 1/4" BHA from 189 m to OOH. PU 1600 m of "new" 5 1/2" DP and RB in derrick. PU and MU 8 1/2" BHA. Start to RIH with 8 1/2" BHA on 5" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	2591	drilling -- drill	ok	Drilled out shoe track from 2561 m to 2562 m. Cleaned out 17 1/2" rat hole from 2562 m to 2591 m in 2-4 m increments and reamed. Drilling parameters : 3000 lpm / SPP 100 bar / 64 RPM / torque 15-17 kNm / WOB 1-2 MT. Observed aluminium swarf on shakers.
04:00	04:45	2560	drilling -- circulating conditioning	ok	Pumped OOH with 12 1/4" BHA from 2591 m to 2560 m and washed back down with 12 1/4" BHA from 2560 m to 2591 m. Parameters : 3000 lpm / SPP 103 bar / 64 RPM / torque 15-17 kNm. POOH with 12 1/4" BHA from 2591 m to 2560 m without rotation to verify no restriction in shoe track.
04:45	06:00	2567	drilling -- circulating conditioning	ok	Positioned bit at 2567 m, and continued circulating hole clean. Parameters : 3000 lpm / SPP 103 bar / 30 RPM / torque 12 kNm.
06:00	07:00	2591	drilling -- drill	ok	Ran back to TD with 12 1/4" BHA and placed 5 m3 LCM pill from 2591 m to 2556 m (inside 13 3/8" csg shoe). Parameters : 660-3000 lpm / SPP 9-103 bar / 30 RPM / torque 12-13 kNm.
07:00	07:45	2547	drilling -- drill	ok	Pulled bit slowly from 2591 m to 2547 m.
07:45	08:15	2547	formation evaluation -- rft/fit	ok	RU TIW, pump-in sub and cmt hose. Meanwhile held tool box talk for FIT. Lined up for pumping down both drill pipe and kill line. Closed pipe ram on BOP. Verified line-up and performed line test to 100 bar/5 min. OK.
08:15	09:15	2547	formation evaluation -- rft/fit	ok	Took FIT equivalent to 1.56 SG, using 1.25 SG OBM. Pumped 70 lpm and applied 76 bars to the string and annulus. Shut down the pump. Observed 0.5 bar drop (0.65%) in 6 min on FIT. Pressure levelled out. 1270 ltrs pumped and 1270 ltrs bled back.
09:15	10:00	2547	formation evaluation -- rft/fit	ok	Flow checked well for 15 min. Static. RD TIW, pump-in sub and cmt hose. Opened BOP pipe ram. Lined up for tripping.
10:00	11:00	2591	drilling -- drill	ok	RIH with 12 1/4" BHA from 2547 m to 2581 m. Had 12 MT drag at 2581 m. MU TDS and washed down with 12 1/4" BHA from 2581 m to 2591 m. Parameters : 2000 lpm / SPP 50 bar / 30 RPM / torque 15-17 kNm. No obstruction observed.
11:00	12:45	2591	drilling -- survey	ok	Meanwhile MU and checked gyro tools on main deck. PU and MU gyro tool on drill floor. Installed battery and dropped gyro tool string inside DP. Pumped down tool with 500 lpm and landed gyro on totco ring at 2515.6 m. Parameters : 500 lpm / SPP 2 bar / 15 RPM / torque 14-17 kNm. Performed rotational shots and gyro tool QC at 2613 m. Accedently fired jar when starting to POOH. Evaluated situation for potential damage to gyro.
12:45	13:15	2560	drilling -- drill	ok	POOH with 12 1/4" BHA from 2591 m to 2560 m.
13:15	13:45	2560	drilling -- drill	ok	Meanwhile performed gyro survey on connection while POOH.
13:45	14:00	2546	drilling -- drill	ok	Pumped 3.9 m3 1.50 sg slug at 880 lpm / 12 bar. Meanwhile held tool box talk prior to LO 5 1/2" DP in singles.
14:00	15:00	2546	interruption -- other	ok	POOH with 12 1/4" BHA from 2560 m to 2546 m laying down 5 1/2" DP in singles.
15:00	16:15	2225	drilling -- drill	ok	Trouble shot HTS rollers.
16:15	16:45	2225	interruption -- other	ok	POOH with 12 1/4" BHA from 2546 m to 2225 m RB 5 1/2" DP in derrick while continued trouble shooting of HTS rollers.
16:45	17:15	2225	interruption -- other	ok	Meanwhile performed gyro survey on connection while POOH.
17:15	19:00	1700	drilling -- drill	ok	Trouble shot draw works movement malfunction.
19:00	00:00	1081	drilling -- drill	ok	Trouble shot PDM malfunction.
				ok	POOH with 12 1/4" BHA from 2225 m to 1081 m RB 5 1/2" DP in derrick while trouble shooting on PDM.
				ok	Meanwhile performed gyro survey on connection while POOH. Performed rotational shots and gyro tool QC every 300 m.
				ok	POOH with 12 1/4" BHA from 2225 m to 1081 m laying down 5 1/2" DP in singles.
				ok	Meanwhile performed gyro survey on connection while POOH. Performed rotational shots and gyro tool QC every 300 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2225		drill floor -- draw works	0	00:00	Trouble shot draw works movment malfunction. Found that drawworked moved without having been given a start signal.

Drilling Fluid

Sample Time	03:30	22:30
Sample Point	Flowline	Active pit
Sample Depth mMD	2588	2562
Fluid Type	OBM-Standard	OBM-Standard

Fluid Density (g/cm3)	1.25	1.25
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	16	16
Yield point (Pa)	4.5	5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2591		1	estimated