

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-27 00:00 - 2008-12-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	

Dist Drilled (m):	5
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2596
Depth mTVD:	2444.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 8 1/2" BHA on 5 1/2" DP to TD. Drilled 8 1/2" hole section to 2596 m with 1.25 sg OBM. Not able to drill ahead. POOH with 8 1/2" BHA to inspect drilling jar and Xceed. Ok. Performed torque test on drilling jar and Xceed. OK. Changed to back-up Xceed and drilling jar. RIH with 8 1/2" BHA to 303 m.

Summary of planned activities (24 Hours)

RIH with 8 1/2" BHA from 303 m to TD. Drill 8 1/2" hole section from 2596 m to 2820 m with 1.25 sg OBM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	505	drilling -- other	ok	Performed shallow test of Schlumberger tools at 2000 lpm / 80 bar. Ok
00:15	04:45	1728	drilling -- drill	ok	RIH with 8 1/2" BHA on 5" DP from 505 m to 1727 m drifting every stnd of 5" DP to 3.0" in derrick. Filled pipe every 15 stnds.
04:45	05:15	1728	interrupti on -- maintain	ok	Isolated and serviced TDS.
05:15	05:45	1728	interrupti on -- maintain	ok	Isolated and serviced aft PRS.
05:45	06:00	1728	drilling -- other	ok	Changed to 5 1/2" handling equipment.
06:00	11:30	2495	drilling -- drill	ok	RIH with 8 1/2" BHA from 1728 m to 2495 m PU 5 1/2" DP from deck.
11:30	11:45	2535	drilling -- drill	ok	RIH with 8 1/2" BHA from 2495 m to 2535 m on 5 1/2" DP from derrick.
11:45	13:30	2593	drilling -- drill	ok	MU TDS and filled pipe. Washed down with 8 1/2" BHA from 2535 m to 2593 m on 5 1/2" DP from derrick. Parameters : 1600 lpm / SPP 80 bar / 50 RPM / torque 7-9 kNm.
13:30	14:00	2596	drilling -- drill	ok	Drilled 8 1/2" hole from 2593 m to 2596 with 1.25 sg OBM . Drilling parameters : 1800-2000 lpm / SPP 102-120 bar / 50-80 RPM / torque 9-12 kNm / WOB 1-3 MT / ECD 1.27 sg EQMW. Up weigh 154 MT / Rotational weight 135 MT / Down weight 128 MT.
14:00	17:00	2594	drilling -- drill	ok	Picked off btm to take survey. Observed pressure spike of 15 bar. Attempted to come back down but took weight at 2594 m. Observed pressure increase. Reamed stand and cleaned hole. At tempted to come back down with 1800 lpm / 50 rpm but took weight at 2594 m. Observed pressure increase of 35 bar. Observed no increase in torque, and no reduction in return flow. Sat d own 10 MT WOB and continued to observe pressure increase of 30 bar, not possible to come back to btm. Observed decrease in torque from 8-10 kNm to 6-7 kNm, no reduction in return flow observed.
17:00	17:30	2576	drilling -- drill	ok	POOH with 8 1/2" BHA from 2594 m to 2576 m and circulated while discussing options. Parameters : 1800 lpm / SPP 96 bar / 10 RPM / torque 7-9 kNm.
17:30	18:15	2549	drilling -- drill	ok	POOH from 2576 m to inside 13 3/8" csg shoe at 2549 m. Performed flow check of well while discussing options with town. Static.
18:15	20:30	1728	drilling -- trip	ok	Pumped 3.5 m3 1.50 sg slug at 1000 lpm / 36 bar. POOH with 8 1/2" BHA from 2549 m to 1728 m on 5 1/2" DP.
20:30	21:00	1727	drilling -- trip	ok	LO XO and changed to 5" handling equipment.
21:00	23:15	100	drilling -- trip	ok	POOH with 8 1/2" BHA from 1727 m to 100 m on 5" DP.
23:15	23:45	100	drilling -- trip	ok	Flow checked well. Static. Meanwhile removed PS21 slips and installed master bushings.
23:45	00:00	30	drilling -- trip	ok	Continued to POOH with 8 1/2" BHA from 100 m to 30 m.

Drilling Fluid

Sample Time	03:30	15:00
Sample Point	Flowline	Active pit
Sample Depth mMD	2593	2593
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.25
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		

Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	16	16
Yield point (Pa)	5.5	6.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2596		1.1	estimated

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2591	2596	2441	2444.1		Claystone with minor Limestone and Dolomite