

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-28 00:00 - 2008-12-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	18
Days Ahead/Behind (+/-):	7.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2596
Depth mTVD:	2444.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 8 1/2" BHA from 303 m to TD. Drilled 8 1/2" hole section from 2596 m to 2616 m with 1.25 sg OBM. Reamed stand and worked through several tight spots. Circulated hole clean and pumped 5 m3 slug pill. Reamed stand and worked through several tight spots. Pumped second 5 m3 slug pill.

Summary of planned activities (24 Hours)

Drill 8 1/2" hole section from 2616 m to 2850 m with 1.25 sg OBM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	30	drilling -- t rip	ok	De-activated batteries in Sonic Vision Tool. Torque tested 6.5" jar to 20 kNm both left and right hand turn. Ok.
00:30	02:00	0	drilling -- t rip	ok	Continued to POOH with 8 1/2" BHA from 30 m to OOH. Removed radio active source from Ecoscope. Inspected bit and Xceed. Ok. Torque tested bit shaft on Xceed to 17 kNm. No movement observed.
02:00	02:30	42	drilling -- t rip	ok	Broke 8 1/2" bit from Xceed. Broke out Xceed on the btm sub of the Ecoscope by mistake.
02:30	03:00	42	drilling -- drill	ok	Broke out another sub on the Ecoscope and made up a connection by hand to not damage the extender.
03:00	04:30	42	drilling -- t rip	ok	Broke out and LO the Xceed. PU backup Xceed and MU to 8 1/2" PDC bit. MU Ecoscope and inserted radioactive source. MU and RIH with Sonic Vison and Stetoscope to 42 m and re-activated batteries.
04:30	05:30	70	drilling -- t rip	ok	Changed elevator inserts to 5". PU and RIH with backup 6.5" drilling jar to 70 m. Continued PU 8 1/2" BHA and RIH from 70 m to 99 m.
05:30	06:00	303	drilling -- t rip	ok	Dressed and installed PS21 slips. RIH with 8 1/2" BHA on 5" DP from 99 m to 303 m.
06:00	06:30	506	drilling -- t rip	ok	RIH with 8 1/2" BHA on 5" DP from 303 m to 506 m.
06:30	07:00	506	drilling -- t rip	ok	Installed XO and filled pipe. Broke circulation and pumped 2000 lpm / 80 bar.
07:00	07:15	506	drilling -- t rip	ok	Performed shallow test of Schlumberger tools at 2000 lpm / 80 bar. Ok. Meanwhile held tool box talk for RIH.
07:15	11:45	2374	drilling -- t rip	ok	RIH with 8 1/2" BHA on 5" DP from 506 m to 1727 m. Changed to 5 1/2" handling equipment and RIH with 8 1/2" BHA on 5 1/2" DP from 1727 m to 2374 m. Filled pipe every 15 stnds.
11:45	13:00	2374	interruption -- other	ok	Investigated why BX-elevators opened without command. Changed out BX-elevator.
13:00	13:30	2534	drilling -- t rip	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 2374 m to 2534 m. Filled pipe every 15 stnds.
13:30	14:45	2595	drilling -- t rip	ok	MU TDS and filled pipe. Washed down with 8 1/2" BHA from 2534 m to 2595 m on 5 1/2" DP from derrick. Parameters : 1600 lpm / SPP 75 bar / 50 RPM / torque 9-11 kNm. Up weigh 150 MT / Rotational weight 138 MT / Down weight 128 MT.
14:45	16:00	2603	drilling -- ream	ok	Lined up manifold to one stand pipe due to noise in mud signal. Took survey. Tagged 2595 m and observed 15 bar pressure increase. Reduced flow and attempted to come down. Parameters : 1100 lpm / SPP 41 bar / 50 RPM / torque 9-11 kNm. Tagged 2595 m and observed 30 bar increase in pressure. Pressure dropped back to 41 bar after 1 m drilled. Drilled 8 1/2" hole from 2595 m to 2603 with 1.25 sg OBM . Drilling parameters : 1100 lpm / SPP 41 bar / 50 RPM / torque 16-18 kNm / WOB 8 MT / ECD 1.2 7 sg EMW. Observed torque increase and WOB fluctuate from 6-12 MT when stabilizers passed 2595 m. Continued drilling 8 1/2" hole from 2603 m to 2616 with 1.25 sg OBM . Drilling parameters : 2000 lpm / SPP 123 bar / 80 RPM / torque 12-15 kNm / WOB 4-7 MT / ECD 1.28 sg EMW.
16:00	16:45	2604	drilling -- ream	ok	Reamed back from 2616 m to 2600 m before taking connection. Parameters : 2000 lpm / SPP 123 bar / 80 RPM / torque 12-15 kNm. No obstruction observed. RIH with no rotation to verify stabilizers were clear. POOH to 2590 m while pumping 200 lpm / 1 bar. RIH and took 8 MT drag at 2595 m. PU to 2590 m and washed down to 2604 m without obstructions. Parameters : 1000 lpm / SPP 30 bar / 50 RPM / torque 8-10kNm.
16:45	19:00	2614	drilling -- ream	ok	Reamed back from 2604 m to 2594 m. Parameters : 2000 lpm / SPP 118 bar / 80 RPM / torque 8-10 kNm. Attempted to RIH to TD but observed obstruction at 2610 m. Reduced flow and attempted to get past obstruction. Parameters : 1100 lpm / SPP 41 bar / 50 RPM / torque 7-10 kNm. Observed 35 bar pressure increase and WOB increased while TDS was stationary (pack-off). PU above obstruction and changed flow/rotation. Parameters : 1800 lpm / SPP 100 bar / 120 RPM / torque 6-12 kNm. Worked past obstruction to 2614 m.
19:00	22:30	2616	drilling -- ream	ok	Worked past obstruction at 2614 m and tagged TD at 2616 m. Parameters : 1800 lpm / SPP 100 bar / 120 RPM / torque 6-12 kNm. Reduced string rotation to 80 RPM and reamed from 2616 m to 2576 m. While reaming down took weight at 2596 m and observed pressure of 15 bar. Worked past tight spots to 2516 m.
22:30	00:00	2616	drilling -- circulating condition in g	ok	Circulated hole clean while reaming from 2616 m to 2610 m (all tools in open hole). Parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 8-10 kNm. Observed red fiber-glass material and swarf coming over the shakers.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2374		pipe handling equ syst -- elevator	0	00:00	Investigated why BX-elevators opened without command.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
18	8.5 in	MDI716	M323	Smith International		2591	2591						

Drilling Fluid

Sample Time	03:30	15:00	23:30
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	2593	2616	2616
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.25	1.25
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	16	16	16
Yield point (Pa)	6	6.5	6.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2616		1.1	estimated

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2596	2616	2444.1	2463.9		Claystone with rare Sandstone