

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-03 00:00 - 2009-01-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	24
Days Ahead/Behind (+/-):	12
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	444
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3829
Depth mTVD:	3019.2
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 8½" BHA and drilled from 3481m to 3915m. Took pressure points.

Summary of planned activities (24 Hours)

Continue drilling 8½" hole from 3481m to TD. Take pressure points. Circulate hole clean. RU WL and run VSP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	3481	drilling -- drill	ok	Continued drilling 8½" hole from 3385 m to 3481 m. Flow 2100 lpm / SPP 150 bars / String RPM 120 TQ 13-32 kNm / WOB 5-10 / ECD 1.38-1.39 EMW / MUD weight 1.34 SG / ROP 20 mph. Up weight 173 MT / Down weight 132 MT / Free rotational weight 146 MT. Parallel activity: Made up 10-3/4" CSG in std and rack back in derrick. Status: 11 std in derrick.
06:00	00:00	3829	drilling -- drill	ok	Continued drilling 8½" hole from 3481 m to 3829 m. Flow 2100 lpm / SPP 150-160 bars / String RPM 120-160 TQ 13-32 kNm / WOB 5-10 / ECD 1.39-1.41 EMW / MUD weight 1.34 SG / ROP 20-32 mph. Up weight 184 MT / Down weight 135 MT / Free rotational weight 152 MT. Parallel activity: Made up 10-3/4" CSG in std and rack back in derrick. Status: 18 std in derrick. Unable to continue with making up 10-3/4" CSG in std, due to male function of HTS. Started to repair same.

Drilling Fluid

Sample Time	04:00	10:00	22:00
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	3462	3503	3782
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	20	20	21
Yield point (Pa)	10	10	10.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3802		1.08	measured
00:00	3811		1.08	measured
00:00	3831		1.08	measured

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3401.3	2871.9	85.77	280.03	
3442.6	2875.5	84.22	280.17	
3482.5	2880.1	82.72	280.83	
3523.2	2886.4	79.25	283.21	
3563.5	2895.2	75.59	285.71	
3604	2906.6	71.94	287.7	
3644.2	2920.2	68.44	290.44	
3684.1	2936.6	62.69	290.52	
3725	2956.9	57.9	290.06	
3765	2979.4	53.74	290.1	
3805.8	3004.3	50.88	292.62	
3846.1	3030.4	48.37	296.65	
3886.5	3057.7	46.7	297.53	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3252	2846	Rødby Fm
3590	2902	Åsgard Fm
3780.8	2988.7	Draupne Fm
3799.6	3000	Hugin Fm
3984.5	3127.5	Sleipner Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3450	3510	2876	2883		Marl
3510	3780.8	2883	2988.7		Claystone
3780.8	3799.6	2988.7	3000		Claystone
3799.6	4095.5	3000	3214.5		Sandstone