

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-04 00:00 - 2009-01-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	25
Days Ahead/Behind (+/-):	12.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	266
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4095
Depth mTVD:	3213
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Drilled from 3866m to 4095m. Took pressure points. Circulated well clean. Commenced RU WL.

Summary of planned activities (24 Hours)

RU WL. RIH with WL and perform VIP. POOH with WL and RD same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark																				
00:00	01:00	3866	drilling -- drill	ok	Continued drilling 8½" hole from 3829 m to 3866 m. Flow 2100 lpm / SPP 160 bars / String RPM 160 TQ 19-27 kNm / WOB 2-8 / ECD 1.41 EMW / MUD weight 1.34 SG / ROP 20-32 mph. Up weight 185 MT / Down weight 135 MT / Free rotational weight 154 MT. Parallel activity: Continued with trouble shoot of HTS.																				
01:00	02:00	3866	drilling -- circulating conditioning	ok	Circulated hole clean prior to take pressure points, reciprocating the string. Simultaneously held tool box talk prior to take pressure points.																				
02:00	04:00	3866	drilling -- drill	ok	Performed sticky test. Correlation log from 3832m to 3842m. Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pressure gradient</td></tr><tr><td>3802m</td><td>3001.5m</td><td>318.7 bars</td><td>410.7 bars</td><td>1.08 SG</td></tr><tr><td>3811m</td><td>3007.5m</td><td>319.3 bars</td><td>411.8 bars</td><td>1.08 SG</td></tr><tr><td>3831m</td><td>3021.0m</td><td>320.8 bars</td><td>412.8 bars</td><td>1.08 SG</td></tr></table>	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient	3802m	3001.5m	318.7 bars	410.7 bars	1.08 SG	3811m	3007.5m	319.3 bars	411.8 bars	1.08 SG	3831m	3021.0m	320.8 bars	412.8 bars	1.08 SG
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient																					
3802m	3001.5m	318.7 bars	410.7 bars	1.08 SG																					
3811m	3007.5m	319.3 bars	411.8 bars	1.08 SG																					
3831m	3021.0m	320.8 bars	412.8 bars	1.08 SG																					
04:00	06:00	3915	drilling -- drill	ok	Continued drilling 8½" hole from 3866m to 3915 m. Flow 2100 lpm / SPP 160-163 bars / String RPM 160 TQ 18-21 kNm / WOB 8-12 / ECD 1.40-1.41 EMW / MUD weight 1.34 SG / ROP 32 mph. Up weight 184 MT / Down weight 135 MT / Free rotational weight 152 MT.																				
06:00	07:15	3947	drilling -- drill	ok	Continued drilling 8½" hole from 3866 m to 3947 m. Flow 2100 lpm / SPP 164 bars / String RPM 126 TQ 19-26 kNm / WOB 7-8 / ECD 1.41 EMW / MUD weight 1.34 SG / ROP 25-35 mph. Up weight 190 MT / Down weight 136 MT / Free rotational weight 152 MT.																				
07:15	08:00	3947	drilling -- circulating conditioning	ok	Circulated hole clean prior to take pressure points, reciprocating the string, 1800lpm 80 rpm. Performed sticky test.																				
08:00	10:00	3947	drilling -- drill	ok	Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pressure gradient</td></tr><tr><td>3882m</td><td>3054.6m</td><td>324.4 bars</td><td>416.9 bars</td><td>1.083 SG</td></tr><tr><td>3860m</td><td>3039.7m</td><td>322.7 bars</td><td>414.9 bars</td><td>1.082 SG</td></tr><tr><td>3849m</td><td>3032.4m</td><td>321.9 bars</td><td>413.9 bars</td><td>1.082 SG</td></tr></table>	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient	3882m	3054.6m	324.4 bars	416.9 bars	1.083 SG	3860m	3039.7m	322.7 bars	414.9 bars	1.082 SG	3849m	3032.4m	321.9 bars	413.9 bars	1.082 SG
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient																					
3882m	3054.6m	324.4 bars	416.9 bars	1.083 SG																					
3860m	3039.7m	322.7 bars	414.9 bars	1.082 SG																					
3849m	3032.4m	321.9 bars	413.9 bars	1.082 SG																					
10:00	13:45	4027	drilling -- drill	ok	Continued drilling 8½" hole from 3947 to 4027 m. Flow 2100 lpm / SPP 163 bars / String RPM 160 TQ 19-26 kNm / WOB 7-8 / ECD 1.42 EMW / MUD weight 1.34 SG / ROP 25-35 mph. Up weight 192 MT / Down weight 139 MT / Free rotational weight 159 MT. Took survey at 3947m. Parallel activity: MU 10 3/4" casing and racked in derrick. Status: 22 stands racked back.																				
13:45	14:30	4027	drilling -- circulating conditioning	ok	Circulated hole clean prior to take pressure points, reciprocating the string, 2100lpm 160 rpm. Performed sticky test.																				
14:30	15:30	4027	drilling -- drill	ok	Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pressure gradient</td></tr><tr><td>3963.5m</td><td>3111.6m</td><td>359.1 bars</td><td>428.2 bars</td><td>1.176 SG</td></tr><tr><td>3981m</td><td>3125.0m</td><td>347.2 bars</td><td>429.2 bars</td><td>1.133 SG</td></tr><tr><td>3977m</td><td>3067.1m</td><td>347.8 bars</td><td>428.2 bars</td><td>1.135 SG</td></tr></table>	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient	3963.5m	3111.6m	359.1 bars	428.2 bars	1.176 SG	3981m	3125.0m	347.2 bars	429.2 bars	1.133 SG	3977m	3067.1m	347.8 bars	428.2 bars	1.135 SG
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient																					
3963.5m	3111.6m	359.1 bars	428.2 bars	1.176 SG																					
3981m	3125.0m	347.2 bars	429.2 bars	1.133 SG																					
3977m	3067.1m	347.8 bars	428.2 bars	1.135 SG																					
15:30	18:15	4095	drilling -- drill	ok	Continued drilling 8½" hole from 4027 to 4095 m. Flow 2100 lpm / SPP 163 bars / String RPM 160 TQ 19-26 kNm / WOB 7-8 / ECD 1.42 EMW / MUD weight 1.34 SG / ROP 25-35 mph. Up weight 192 MT / Down weight 139 MT / Free rotational weight 159 MT. Took survey at 4075m.																				
18:15	00:00	4095	drilling -- circulating conditioning	ok	Circulated well clean while reciprocating the drill string, 2100 lpm, 164 bars and 160 rpm. After 1 BU pumped 5.5m³ 1.60 SG Hi-vis pill. Simultaneously rigged up wire line prior to run VSP.																				

Drilling Fluid

Sample Time	05:00	11:00	20:00
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	3902	3955	4095
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.35	1.35
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			

Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	22	22	22
Yield point (Pa)	10.5	10.5	11.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3849		1.08	measured
00:00	3860		1.08	measured
00:00	3882		1.08	measured
00:00	3963.5		1.18	measured
00:00	3977		1.14	measured
00:00	3981		1.13	measured

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3926	3085.2	44.89	297.26	
3965.9	3114.1	42.74	297.32	
4005.9	3143.9	40.71	297.62	
4047.2	3175.6	39.12	297.35	
4075	3197.3	38.43	296.47	
4095	3213	38	297	