

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-05 00:00 - 2009-01-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	26
Days Ahead/Behind (+/-):	14.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4095
Depth mTVD:	3213
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RU WL and RIH with VSP logging string and logged from 3995 m and every 15 meters to 986m. POOH with VSP logging string and LO same. Circulated BU. Prepared for dropping Gyro.

Summary of planned activities (24 Hours)

Drop Gyro and pump down same. POOH with 8½" BHA and LO same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:45	4095	drilling -- circulating conditioning	ok	Continued circulated well clean reciprocating the drill string, 2100 lpm, 164 bars and 160 rpm. Conditioned mud from 1.35+ SG to 1.34 SG. Redused mixing capacity due to break down / availability of centrifuge and mixing pumps. Meanwhile RU WL equipment in derrick and V-door.
04:45	05:45	4095	drilling -- drill	ok	Took up/down weight 200/145 MT neutral wt 164 MT. Performed flow check - well static. Simultaneously 15 min. sticky test, Pick up weight 212 MT to free movement. Held tool box talk prior to RU CSES. Performed 30 min. sticky test, Pick up weight 218 MT to free movement
05:45	06:00	4082	drilling -- drill	ok	RIH and tagged TD at 4095m. PU to 4082 m. RU for WL.
06:00	09:45	4083	drilling -- survey	ok	Installed master bushing. Made up VSP logging tools and CSES and tested VSP logging tool string. Took pick up weight of DP string 210 MT and down 139 MT.
09:45	10:15	4083	drilling -- survey	ok	Held tool box talk prior to RIH with VSP logging string.
10:15	15:00	4083	drilling -- survey	ok	RIH with VSP logging tools on wire line as per program, Maded several attempts to pump down. 680lpm = 27 bar, 900lpm = 38 bar, 1100lpm = 60 bar, 1200 lpm 64 bar, 1300lpm = 73 bar, 1400lpm = 86.6 bar Time picked up string & broke over with 09.45 = 210 up, 144 down MT 12.45 = 215 up, 144 down MT 15.15 = 226 up, 144 down MT 16.15 = 220 up, 144 down MT 17.45 = 216 up, 144 down MT
15:00	23:45	4083	formation evaluation -- log	ok	Started VSP logging while POOH as per Schumbergers logging depths. From 3995 m and every 15 meters to 986m. Time picked up string & broke over with 1915 = 214 up, 145 down MT 2100 = 222 up, 145 down MT 2230 = 223 up, 145 down MT 2345 = 220 up, 145 down MT
23:45	00:00	4083	drilling -- survey	ok	POOH with WL from 986m to 450m.

Drilling Fluid

Sample Time	03:00	10:00	20:00
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	4950	4095	4095
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (°)			
Pm (°)			
Pm filtrate (°)			
Chloride (°)			
Calcium (°)			
Magnesium (°)			
Ph			
Excess Lime (°)			
Solids			
Sand (°)			
Water (°)			
Oil (°)			
Solids (°)			
Corrected solids (°)			
High gravity solids (°)			
Low gravity solids (°)			
Viscometer tests			
Plastic visc. (mPa.s)	23	23	23
Yield point (Pa)	10.5	10.5	10.5

Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	4095		1.14	measured

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
1	Schlumberger	986	3995	Vertical Seismic Profile	-999.99