

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-06 00:00 - 2009-01-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	27
Days Ahead/Behind (+/-):	14.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4095
Depth mTVD:	3213
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Dropped Gyro and pumped down same. POOH with 8½" to 2531m. Changed wash pipe. Unable to continue work on the rig floor due to exhaust fumes.

Summary of planned activities (24 Hours)

Change out sick valve for operating the elevators. POOH with 8½" BHA and LO same. Perform BOP test. Prepare for P&A.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	4083	drilling -- survey	ok	Continued POOH with WL from 450m to surface. Held tool box talk and RD CSES, LO VSP logging String and Schlumberger WL equipment, LO X-overs.
02:45	04:45	4083	drilling -- circulating conditioning	ok	Circulated BU 2100 lpm, 170 bars, 160 rpm. Meanwhile RD WL on the rig floor, V door and the cantilever.
04:45	05:00	4083	drilling -- drill	ok	Held tool box talk and assembled the Gyro data tool, waited for gyro to warm up to 40 degrees to check if working - not working.
05:00	06:00	4083	drilling -- drill	ok	Changed batteries in gyro tool.
06:00	08:30	4083	drilling -- drill	ok	Dropped Gyro and pumped down same as per Gyro-data instructions, 375 lpm and 1100 lpm. Torque off bottom = 13 - 18 kNm Meanwhile install PS21 auto slips.
08:30	09:15	4083	drilling -- drill	ok	Down linked sonic tool as per instructions.
09:15	09:45	4093	drilling -- drill	ok	RIH to 4093 m took up/down weight 210/144 MT, followed gyro instructions, took rotation shots.
09:45	10:00	4093	drilling -- drill	ok	Flow checked well - well static.
10:00	14:00	3300	drilling -- drill	ok	POOH pumping, from 4093 m @ 1000 lpm, Took rotation shots @ 3784m to 3343m. Pulling speed 198 m/hours. ESD shut down on production.
14:00	15:15	3300	interruption -- other	ok	ESD shut down on production, Waited on electrician to reset equipment on drill floor.
15:15	20:00	2531	drilling -- drill	ok	Continued to pump out of hole from 3300m, took rotation shots @ 3180m to 2536m inside shoe. Pulling speed 173 m/hours. Evacuated rig floor due to exhaust fumes entering rig floor. Continued reporting on F-99.
21:15	22:45	2531	drilling -- circulating conditioning	ok	Circulated bottom up from manual controls in pump room, 1950 lpm 129 bars. Continued reporting on F-99.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	4083		service equ -- special service equipment	0	00:00	Waited for gyro to warm up to 40 degrees to check if working - not working. Changed batteries in gyro tool.
00:00	3300		miscellaneous equ syst -- other	0	00:00	ESD shut down on production, Waited on electrician to reset equipment on drill floor.

Drilling Fluid

Sample Time	10:00	20:00
Sample Point	Flowline	Flowline
Sample Depth mMD	4095	4095
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		

High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	23	24
Yield point (Pa)	10.5	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		