

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-07 00:00 - 2009-01-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	28
Days Ahead/Behind (+/-):	14.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4095
Depth mTVD:	3213
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Changed out hydraulic valve on TDS. POOH with 8½" BHA and laid out same.

Summary of planned activities (24 Hours)

BOP test. Slip and cut drill line. RIH with cement stinger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
01:00	01:30	2531	interruption -- maintain	ok	Held tool box talk and change PS21 to manual slips. Installed TIW. Retracted the block, lowered work platform.
01:30	03:00	2531	interruption -- maintain	ok	Held tool box talk and changed out wash pipe. Pressure tested wash pipe to 200bars using rig pumps, re-tighten wash pipe.
03:00	03:30	2531	interruption -- maintain	ok	Held tool box talk and attempted to rack back TDS work platform. Evacuated rig floor due to exhaust fumes entering rig floor. Continued reporting on F-99.
13:30	19:45	2531	interruption -- repair	ok	Held tool box talk and changed out hydraulic valve on TDS. Secured work platform.
19:45	20:00	2531	drilling -- drill	ok	Made up string to the TDS. Pump 5m³ of 1.60 SG slug. Chased same and allowed to settle.
20:00	20:30	2531	drilling -- drill	ok	Installed PS21 auto slips and pipe wiper.
20:30	21:15	1728	drilling -- drill	ok	POOH with 8½" BHA from 2531m to 1728m. Pulling speed 1144 m/hours.
21:15	21:45	1728	drilling -- drill	ok	Changed out handling gear from 5½" to 5". Broke off X-over.
21:45	23:45	140	drilling -- drill	ok	Continued POOH with 8½" BHA from 1728m to 140m. Pulling speed 794 m/hours.
23:45	00:00	140	drilling -- trip	ok	Flow checked well on trip tank prior to pulling BHA - well static.

Drilling Fluid

Sample Time	10:00	20:00
Sample Point	Flowline	Flowline
Sample Depth mMD	4095	4095
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		
Viscometer tests		
Plastic visc. (mPa.s)	23	23
Yield point (Pa)	10.5	10.5
Filtration tests		
Pm filtrate (I)		
Filtrate Lthp (I)		
Filtrate Hthp (I)		
Cake thickn API (I)		
Cake thickn HPHT (I)		
Test Temp HPHT (degC)	120	120
Comment		

