

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-09 00:00 - 2009-01-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	30
Days Ahead/Behind (+/-):	17.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3750
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH w/ cement stinger to TD 4097m. Had to wash in hole. Set first cement plug in two stages from 4092m to 3923m and 3923m to 3750m. Set 18m³ Hi-visc pill. Circulated bottoms up at 3330m.

Summary of planned activities (24 Hours)

Set 2.nd cement plug from 3330m to 3130m. POOH with cement stinger. Slip & cut drill line. Wait for cement to set. PU 8½" drill BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	2011	plug abandon -- trip	ok	Continued RIH on 5" DP from 1890m to 2011m. Tripping speed 484 m/hours.
00:15	00:45	2011	plug abandon -- trip	ok	Changed handling equipment to 5½".
00:45	01:00	2011	plug abandon -- trip	ok	Made up to TDS and broke circulation.
01:00	01:45	2537	plug abandon -- trip	ok	Continued RIH on 5½" DP from 2011m to 2537m. Tripping speed 701 m/hours.
01:45	02:30	2537	plug abandon -- trip	ok	Serviced TDS prior to entering shoe.
02:30	02:45	2609	plug abandon -- trip	ok	Continued RIH from 2537m-2609m. At 2609m tag obstruction with 5-8 MT.
02:45	04:15	2537	plug abandon -- trip	ok	Made up TDS to string and attempted to wash down. Observed pressure rise to 85 bars. Pulled back to 2578m and attempted to circulate. Immediately pressure increased to 44 bars. Monitor for pressured leak off - no pressure drop observed. Pulled to 2551m and attempted to circulate. Pressured up to 110bars. Pulled to 2537m and attempted to circulate. Confirmed string plugged by circulating through TDS and down mud bucket line.
04:15	05:00	2537	plug abandon -- trip	ok	At 2537m, M/U TDS. Rotated string at 100rpm while applying pressure in 50bars increments. At 220bars pressure dropped off to 60bars. Increased flow rate and to ok roadmap pressures verses flow readings.
05:00	06:00	2656	plug abandon -- trip	ok	Washed down from 2537m to 2656m. 20 rpm, 6-9kNM torque, 69-92bar
06:00	07:30	2860	plug abandon -- trip	ok	Continued RIH with 5½ DP washing down 1000 lpm 20 rpm. From 2820m to 2860m.
07:30	08:30	3021	plug abandon -- trip	ok	Continued RIH from 2860m to 3021m. Broke circulation after 5 stds at 2981m. Took weight at 2999m, increased rate to 1000lpm, 20rpm. Continued to RIH without washing down from 3021m to 3142m.
08:30	14:00	4097	plug abandon -- trip	ok	Took weight at 3142m take weight, increased rate to 1000lpm 20rpm. Continued to wash hole from 3142m to 4097m 1000lpm 20rpm. Tagged bottom at 4097m.
14:00	16:30	4092	plug abandon -- circulating conditioning	ok	Picked up 5m and conditioned to even mud weight 1.35 SG, 2000 lpm. Simultaneously held tool box talk prior to perform cement job.
16:30	16:45	4092	plug abandon -- cement plug	ok	Pressure tested line from cement unit to standpipe manifold, 200bars.
16:45	17:00	4092	plug abandon -- cement plug	ok	Pumped 7m³ 1.60 SG spacer, chased with 2,6m³ OBM, 30 rpm & 14 kNm.
17:00	17:45	4092	plug abandon -- cement plug	ok	Pumped 9.45m³ 1,90 SG Silica cement slurry at 800 lpm. 50bars, 20 rpm & 14 kNm.
17:45	18:15	4092	plug abandon -- cement plug	ok	Displaced cement with rig pumps 36.9m³ 2000 lpm 30 rpm.
18:15	19:00	3923	plug abandon -- trip	ok	POOH from 4092m to 3923m. Pulled wet.
19:00	21:00	3923	plug abandon -- cement plug	ok	M/U TDS and circulated bottoms up at 2000lpm, 179bars. Observed cement in returns.
21:00	21:45	3923	plug abandon -- cement plug	ok	Pumped 7 m³ of 1.6 SG spacer. Chased with 2.6 m³ of 1.35 OBM. 30 rpm, 800 lpm, 14-16kNm.
21:45	22:15	3923	plug abandon -- cement plug	ok	Mixed and pumped 9.5 m³, 1.90 SG cement slurry, 800 lpm, 50 bar, 30 rpm and 14 kNm. (1st plug, 2nd stage).
22:15	22:45	3923	plug abandon -- cement plug	ok	Displaced cement with 34.98 m³ 1.35 SG mud at 2000 lpm, 70 rpm, after 290 stks pressure increased from 0 to 129 bars - 146 bars.
22:45	00:00	3700	plug abandon -- trip	ok	POOH from 3923m to 3700m. Pulled wet.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- elevator	0	00:00	To long delay time in tilt function of the BX elevators. Changed out elevators to eliminate delay on tilt function.
00:00	0		pipe handling equ syst -- elevator	0	00:00	Removed inserts in elevators and check activating pin.

Drilling Fluid

Sample Time	09:30
Sample Point	Active pit
Sample Depth mMD	3221
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.34
Funnel Visc (s)	-999.99

Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	23
Yield point (Pa)	10.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	