

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-10 00:00 - 2009-01-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	31
Days Ahead/Behind (+/-):	17.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3130
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Pumped down and set CST. Set 2.nd cement plug from 3330m to 3130m. POOH with cement stinger. Had problems with elevators. Prepared for picking up 8½" drilling BHA. WOW 50 knots +.

Summary of planned activities (24 Hours)

PU 8½" drill BHA. RIH same. Start to drill out KOP for F-15 B pilot.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	3670	plug abandon -- trip	ok	Continued POOH from 3700m to 3670m. Pulled wet.
00:15	00:30	3670	plug abandon -- cement plug	ok	M/U TDS pumped 1 m³ to clear 3½" DP.
00:30	00:45	3630	plug abandon -- trip	ok	Continued POOH from 3670m to 3630m. Pulled wet.
00:45	01:30	3630	plug abandon -- cement plug	ok	Inserted 2 sponge balls into string and circulated balls down string with 51.2 m³ 1.35 SG mud. 2000 lpm, 170-190bars, 120 rpm, 14-16kNm.
01:30	01:45	3630	plug abandon -- cement plug	ok	Flushed manifold from cement unit to rig floor standpipe.
01:45	02:45	3630	plug abandon -- cement plug	ok	Pumped 18 m³ of Hi-vis 1.34 SG pill. Spotted on bottom with 35.76m³ 1.35 SG mud (1630 stks). 2000 lpm, 160-191bars.
02:45	04:15	3330	plug abandon -- trip	ok	POOH from 3630m to 3330m. Pulled wet.
04:15	06:00	3330	plug abandon -- cement plug	ok	Made up TDS. Circulated bottoms up at 2000 lpm, 158bars, 20rpm, 9-12kNm. Reduced flow rate to 1000 lpm at bottoms up to be able to detect Hi-vis pill over shakers.
06:00	07:00	3330	plug abandon -- cement plug	ok	Continued circulate 2000 lpm, 158bars, 20rpm, 9-12kNm. Verified Hi-vis pill in returns in pit room.
07:00	07:45	3330	plug abandon -- cement plug	ok	Held tool box talk and loaded Halliburton CST. Simultaneously conditioning the mud in pump room.
07:45	08:30	3329	plug abandon -- cement plug	ok	Pumped down CST at 1000 lpm, 51.2 bars for 1331 stks, reduced rate to 500 lpm. Total 1403 stks. Simultaneously held tool box prior cement job. Pick up 1m from 3330m to 3329m.
08:30	09:00	3328	plug abandon -- cement plug	ok	Lined up cement unit to standpipe manifold and verify line up. Pumped 9m³ 1.60 SG spacer, chased with 2,6m³ OBM, 30 rpm & 14 kNm. 400 - 1000 lpm, 50 - 95 bars. Picked up 1m from 3329m to 3328m.
09:00	09:45	3328	plug abandon -- cement plug	ok	Mixed and pumped 11m³ 2.00 SG Norcem cement slurry at 800 lpm. 50bars, 30 rpm & 12 kNm. Displaced cement lines to rig floor.
09:45	10:00	3328	plug abandon -- cement plug	ok	Displaced cement plug with rig pumps 2000lpm, 120rpm, max 180bars, 28.06m³ pumped. Pressure seen on standpipe manifold after 7m³ pumped.
10:00	11:15	3080	plug abandon -- trip	ok	POOH from 3328m to 3080m and pumped 1m³ to clear 3½" DP, pulling speed 3 min a stand. The 3 first connection was dry.
11:15	11:45	2760	plug abandon -- trip	ok	POOH from 3080m to 2760m. Pulling speed 640 m/hours.
11:45	13:45	2760	plug abandon -- cement plug	ok	Inserted 2 sponge balls into string and circulated bottoms up with 1.35 SG mud. 2500 lpm, 222bars, 120 rpm, 8kNm.
13:45	14:15	2760	plug abandon -- cement plug	ok	Flow check well. Pumped 5m³, 1.60sg slug, chased with 3.6m³ OBM.
14:15	14:30	2617	plug abandon -- trip	ok	POOH from 2760m to 2617m. Elevators not opening.
14:30	15:15	2617	interruption -- maintain	ok	Trouble shooted problem with elevators and change out same.
15:15	15:45	2011	plug abandon -- trip	ok	Continued POOH from 2617m to 2011m. Pulling speed 1212 m/hours.
15:45	16:30	2011	plug abandon -- trip	ok	Changed out inserts in PS21's to 5". Broke out X-over. Changed inserts in elevators to 5".
16:30	16:45	1890	plug abandon -- trip	ok	Continued POOH from 2011m to 1890m. Pulling speed 484 m/hours. Elevators not opening.
16:45	17:30	1890	interruption -- maintain	ok	Trouble shooted problem with elevators and change out same.
17:30	19:00	1035	plug abandon -- trip	ok	Continued POOH from 1890m to 1035m. Pulling speed 570 m/hours. Elevators not opening.
19:00	21:00	1035	interruption -- maintain	ok	Trouble shooted elevator hydraulic problem.
21:00	21:45	301	plug abandon -- trip	ok	Continued POOH with 5" DP from 1035m to 301m. Pulling speed 420 m/hours.
21:45	22:30	301	plug abandon -- trip	ok	Changed handling gear to 3½". Removed redundant hydraulic pressure gauges from elevators. PDM not able to turn.
22:30	23:15	301	interruption -- maintain	ok	Changed out sheared pin on PDM.
23:15	00:00	250	plug abandon -- trip	ok	Hold tool box talk and POOH and lay out 3½" DP from 301m to 250m. Pulling speed 51 m/hours.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	301		miscellaneous equ syst -- other	0	00:00	PDM not able to turn. Changed out sheared pin on PDM.
00:00	1890		pipe handling equ syst -- elevator	0	00:00	Elevators not opening. Trouble shooted problem with elevators and change out same.
00:00	1035		pipe handling equ syst -- elevator	0	00:00	Elevators not opening. Trouble shooted elevator hydraulic problem.
00:00	2617		pipe handling equ syst -- elevator	0	00:00	Elevators not opening. Trouble shooted problem with elevators and change out same.

Drilling Fluid

Sample Time	12:00	14:00	22:30
-------------	-------	-------	-------

Sample Point	Active pit	Reserve pit	Reserve pit
Sample Depth mMD	3130	3130	3130
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.37	1.37
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	28	33	32
Yield point (Pa)	12	13.5	12.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			