

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-12 00:00 - 2009-01-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	33
Days Ahead/Behind (+/-):	16.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3090
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 8½" BHA from 1240m to 2560m. Wash down from 2560m to 3072m set down 4 MT firm cement. Attempted to kick of the cement with low drilling parameters. Increased drilling parameters and washed down from 3090 to 3141m. 60-80% cement in returns.

Summary of planned activities (24 Hours)

KOC. Drill F-15 B to TD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	100	plug abandon -- trip	ok	Continued making up 8½" BHA. RIH from 43m to 100m. Inserted the radio active source.
02:00	02:30	100	plug abandon -- trip	ok	Installed auto slips and function test same.
02:30	03:15	588	plug abandon -- trip	ok	RIH with 8½" BHA on 5" DP from 100m to 588m. Tripping speed 650 m/hours. Extra time taken to pick/engage the 5" DP from the derrick due to high winds causing the 5" to rattling in the derrick.
03:15	04:00	588	plug abandon -- trip	ok	Installed X/O on string and made up to TDS. Broke circulation and pumped 1300 lpm / 43 bar. Performed shallow test of Schlumberger tools. Ok.
04:00	04:45	1198	plug abandon -- trip	ok	Continued RIH with 8½" BHA on 5" DP from 588m to 1198m. Tripping speed 813 m/hours. Extra time taken to pick/engage the 5" DP from the derrick due to high winds causing the 5" to rattling in the derrick.
04:45	06:00	1198	plug abandon -- trip	ok	Changed to 5½" handling equipment. Made up to TDS and filled the pipe.
06:00	09:00	2560	plug abandon -- trip	ok	Continued RIH with 8½" BHA on 5½" DP from 1198m to 2560m. Tripping speed 454 m/hours. Filled the pipe every 600m.
09:00	17:15	3072	plug abandon -- trip	ok	Washed down from 2560m to 3072m Tagged hard cement at 3072m set down 4 MT. Parameters: Flow 1400-1500 lpm at 60 rpm. Obstruction from 2835m to 2944m, took weight up to 5 MT. Worked down with various rates from 300 to 1760 lpm.
17:15	00:00	3090	plug abandon -- trip	ok	Drilled and attempted to kick off cement from 3072m to 3090m. Parameters: Flow 2140 lpm / SPP 145 bars / String RPM 130 TQ 13 kNm / WOB 2-3 / ECD 1.38 EMW / MUD weight 1.34 SG / ROP 1,5 mph. Up weight 155 MT / Down weight 140 MT / Free rotational weight 149 MT. Cement in returns 60 - 70%.

Drilling Fluid

Sample Time	16:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3130	3085
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	29
Yield point (Pa)	12	10.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		

Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		