

Summary report

Wellbore: 15/9-F-15 B

Period: 2009-01-14 00:00 - 2009-01-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	22.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-13 12:15
Wellbore type:	
Elevation RKB-MSL (m):	54
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	96
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3497
Depth mTVD:	3016
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2560.9
Depth At Last Casing mTVD:	2415.3

Summary of activities (24 Hours)

Drilled to TD 3498m. Circulated hole clean. POOH with 8½ BHA to shoe at 2531m. Slip & cut drill line. Continued POOH with 8½" BHA and laid out same.

Summary of planned activities (24 Hours)

Continue POOH with 8½" BHA, and LO same. PU 3½" cement stinger and RIH on 5"-5½" DP. Circulate and set cet cement plug across reservoir.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark																									
00:00	00:45	3416	drilling -- drill	ok	Continued drilling 8½" hole from 3400m to 3416m. Drilling parameters: Flow 2140 lpm / SPP 157 bars / String RPM 130 TQ 16-20 kNm / WOB 4-9 / ECD 1.42 E MW / MUD weight 1.34 SG / ROP 30 mph.																									
00:45	01:00	3416	drilling -- circulating conditioning	ok	Circulated hole clean prior to take pressure points, reciprocating the string. Simultaneously held tool box talk prior to take pressure points.																									
01:00	01:15	3416	drilling -- drill	ok	Performed sticky test. 5min PU 192 MT SO 136 MT. 10min PU 195 MT SO 136 MT																									
01:15	03:30	3416	drilling -- drill	ok	Correlation log from 3416m to 3411m. Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pressure gradient</td></tr><tr><td>3378m</td><td>2933.5m</td><td>No test</td><td></td><td></td></tr><tr><td>3377m</td><td>2932.8m</td><td>297.7 bars</td><td>385.5 bars</td><td>1.035 SG</td></tr><tr><td>3374m</td><td>2930.9m</td><td>297.8 bars</td><td>385.3 bars</td><td>1.036 SG</td></tr><tr><td>3370.5m</td><td>2928.7m</td><td>No test</td><td></td><td></td></tr></table>	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient	3378m	2933.5m	No test			3377m	2932.8m	297.7 bars	385.5 bars	1.035 SG	3374m	2930.9m	297.8 bars	385.3 bars	1.036 SG	3370.5m	2928.7m	No test		
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pressure gradient																										
3378m	2933.5m	No test																												
3377m	2932.8m	297.7 bars	385.5 bars	1.035 SG																										
3374m	2930.9m	297.8 bars	385.3 bars	1.036 SG																										
3370.5m	2928.7m	No test																												
03:30	06:00	3473	drilling -- drill	ok	Continued drilling 8½" hole from 3416m to 3473m. Drilling parameters: Flow 2140 lpm / SPP 156 bars / String RPM 130 TQ 17-18 kNm / WOB 2-7 / ECD 1.42 E MW / MUD weight 1.34 SG / ROP 30 mph.																									
06:00	07:00	3497	drilling -- drill	ok	Continued drilling 8½" BHA hole from 3473m to 3497m (TD). Drilling parameters: Flow 2140 lpm / SPP 156 bars / String RPM 130 TQ 17-18 kNm / WOB 2-7 / ECD 1.42 EMW / MUD weight 1.34 SG / ROP 30 mph.																									
07:00	10:15	3497	drilling -- circulating conditioning	ok	Circulated well clean reciprocating drill string 3000lpm, 140 rpm and 254 bars.																									
10:15	10:45	3497	drilling -- drill	ok	Flow checked well - well static. Simultaneously held tool box talk prior to POOH pumping.																									
10:45	15:30	2531	drilling -- drill	ok	POOH with 8½" BHA pumping from 3497m to 2531m, 1000lpm 25-40 bars. Pulling speed 203 m/hours. Leak in Kelly hose connection.																									
15:30	16:15	2531	interruption -- maintain	ok	Held tool box talk prior to repair the Kelly hose. Greased auto slips, installed TIW . Cleared and cleaned the rig floor. Circulated over the T/T.																									
16:15	19:00	2531	interruption -- maintain	ok	Repaired the Kelly hose, O-ring bursted changed out same.																									
19:00	19:15	2531	interruption -- maintain	ok	Held tool box talk prior to slip and cut drill line.																									
19:15	22:30	2531	interruption -- maintain	ok	Slip and cut drill line.																									
22:30	22:45	2531	drilling -- drill	ok	Held tool box talk prior to POOH with 8½" BHA. Simultaneously pumped 3.9m³ 1.60 SG slug.																									
22:45	00:00	2210	drilling -- drill	ok	POOH with 8½" BHA on 5½" DP from 2531m to 2210m. Pulling speed 458 m/hours. Filled trip tank.																									

Drilling Fluid

Sample Time	04:30	10:00	22:00
Sample Point	Flowline	Flowline	Active pit
Sample Depth mMD	3440	3497	3497
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			

Plastic visc. (mPa.s)	28	31	31
Yield point (Pa)	10	8.5	8.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3497		1.14	estimated

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3378	2934.2	Sleipner Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3414	3497	2957	3016		Sandstone, Siltstone and Claystone