

Summary report

Wellbore: 15/9-F-15 B

Period: 2009-01-15 00:00 - 2009-01-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	23
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-13 12:15
Wellbore type:	
Elevation RKB-MSL (m):	54
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3497
Depth mTVD:	3016
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2560.9
Depth At Last Casing mTVD:	2415.3

Summary of activities (24 Hours)

Laid out 8 1/2" drilling BHA. RIH with 3 1/2" x 5" x 5 1/2" string for P&A cementing. Washed down from 13 3/8" shoe to TD when tripping in. Tagged TD at 3498 m MD. Circulated and conditioned mud. Pumped spacer and cement and displaced same with OBM. POOH with 5 stands dry to 3280 m MD. POOH to 3196 m MD.

Summary of planned activities (24 Hours)

Clean string. Pump viscous spacer. Set CST and cement plug #2. Await further instructions from town.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	1197	drilling -- drill	ok	Continued POOH with 8½" BHA from 2210m to 1197m. Pulling speed 810 m/hours.
01:30	01:45	1197	drilling -- drill	ok	Changed over to 5" handling equipment.
01:45	03:00	139	drilling -- drill	ok	Continued POOH with 8½" BHA on 5" DP from 1197m to 139m. Pulling speed 846 m/hours.
03:00	03:15	139	drilling -- trip	ok	Flow checked well - well static. Simultaneously held tool box talk prior to pull out and lay out 8½ BHA.
03:15	06:00	0	drilling -- trip	ok	Pulled out and laid out 8½" BHA. Laid out BHA.
06:00	07:00	0	drilling -- trip	ok	Broke and laid out 8 1/2" drilling BHA.
07:00	07:15	0	drilling -- drill	ok	Held toolbox talk / handover meeting.
07:15	07:45	0	drilling -- drill	ok	Removed excess equipment and BHA from drillfloor. Cleaned and tidied drillfloor.
07:45	08:45	0	plug abandon -- other	ok	Prepared fro picking up 3 1/2" DP. Changed dies in IR. Inserted auto slips. Installed rollers and function tested HTS.
08:45	11:15	231	plug abandon -- trip	ok	RIH with 3 1/2" DP singles from surface to 231 m MD.
11:15	12:00	231	plug abandon -- other	ok	Suspended tripping temporarily for conducting weather critical lifts to cantilever. Lifted 12 1/4" drilling BHA from main deck to cantilever.
12:00	12:30	300	plug abandon -- trip	ok	RIH with 3 1/2" DP singles from 231 m to 300 m MD.
12:30	13:00	300	plug abandon -- other	ok	Changed from 3 1/2" to 5" handling gear.
13:00	14:15	1033	plug abandon -- trip	ok	RIH with 5" DP from 300 m to 1033 m MD. Reduced trippping speed due to winds in excess of 50 knots. Tripping speed 590 m/hrs.
14:15	14:45	1033	plug abandon -- other	ok	Changed from 5" to 5 1/2" handling gear.
14:45	17:00	2562	plug abandon -- trip	ok	RIH with 5 1/2" DP from 1033 m to 13 3/8" shoe depth at 2562 m MD. Tripping speed 680 m/hrs.
17:00	00:00	3332	plug abandon -- trip	ok	Made up TDS. RIH with 5 1/2" DP from 2562 m to 3332 m MD while washing down at 1500 lpm on each stand. Observed occasional hang-ups and plugging tendencies and adjusted tripping speed accordingly. Tripping/washing speed 110 m/hrs.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2531		miscellaneous equ syst -- other	0	00:00	Leak in Kelly hose connection. Repaired the Kelly hose, O-ring bursted changed out same.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
21	8.5 in	MDI616LGPBX		Smith International	29	3180	3180			10.9	0		29

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	3497	3497
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.36	1.35
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		

Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	31
Yield point (Pa)	9	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		