

Summary report

Wellbore: 15/9-F-15 B

Period: 2009-01-16 00:00 - 2009-01-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	4
Days Ahead/Behind (+/-):	23.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-13 12:15
Wellbore type:	
Elevation RKB-MSL (m):	54
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3497
Depth mTVD:	3016
Plug Back Depth mMD:	2512
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2560.9
Depth At Last Casing mTVD:	2415.3

Summary of activities (24 Hours)

Pumped hivis for cement support and circulated out excess. Launched and set CST. Set 2nd cement plug from 2892 m to 2692 m MD. Set 3rd cement plug from 2692 m to 2512 m MD. Pulled above cement and circulated out excess. Cleaned string. POOH with 5 1/2 x 5" x 3 1/2" cement string from 2112 m MD to surface. Laid out 3 1/2" singles. WOW due to high winds.

Summary of planned activities (24 Hours)

WOW. Make up 12 1/4" drilling BHA. RIH with 12 1/4" drilling BHA. Drill cement from 2512 m to 2562 m MD. Initiate kick-off.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	3490	plug abandon -- trip	ok	RIH with 5 1/2" DP from 3332 m to 3490 m MD while washing down with 1500 lpm on each stand. Tripping/washing speed 126 m/ hrs.
01:15	01:30	3498	plug abandon -- trip	ok	Made up last stand to TDS. RIH and tagged TD at 3498 m MD while pumping at 1500 lpm / 83 bar SPP. Pulled back, broke and set back stand.
01:30	03:30	3490	plug abandon -- circulating cond itioning	ok	Made up TDS to 5 1/2" DP. Circulated and conditioned mud. Pumped bottoms up volume at 2250 lpm / SPP 173-178 bar. Obtained MW in/out 1,35 sg+.
03:30	03:45	3490	plug abandon -- other	ok	Lined up cement unit to standpipe mainfold. Tested cement line against closed standpipe mainfold valve to 200 bar / 5 min - ok.
03:45	04:00	3490	plug abandon -- other	ok	Lined up mud pumps. Pumped 7 m3 of 1,6 sg cement spaced at 1100 lpm / SPP 50 bar. Partly displaced cement spacer to drillfloor with 2,6 m3 OBM to put ~1 m3 cement spacer behind the cement.
04:00	04:45	3490	plug abandon -- cement plug	ok	Mixed and pumped 9,7 m3 1,9 sg Silica cement. Pumprate 800 lpm / CUP 45-29 bar. Displaced cement line with 890 l of seawater. Lined over to mud pumps and displaced cement with 31,6 m3 1,35 OBM. Pumprate 2000 lpm / SPP 83 bar increasing to 150 bar at the end of the displacement. Rotated 30/50 rpm during cementing and displacement / torque 11 kNm.
04:45	05:30	3280	plug abandon -- trip	ok	POOH with 5 1/2" DP from 3490 m to 3280 m MD. Pulled 5 dry stands.
05:30	06:00	3196	plug abandon -- trip	ok	Made up TDS and pumped 1 m3 OBM to clean 3 1/2" DP. POOH with 5 1/2" DP from 3280 m to 3196 m MD. Pulled wet pipe. Inserted cleaning sponges in string.
06:00	06:30	3196	plug abandon -- circulating cond itioning	ok	Made up TDS to string. Washed and wiped string by chasing sponge balls with 2250 lpm / SPP ~170 bar. Rotated string at 120 RPM / torque ~10 kNm.
06:30	07:15	3196	plug abandon -- circulating cond itioning	ok	Pumped 17 m3 1,34 sg hivis / bentonite pill at 1100 lpm / SPP 40-65 bar. Displaced hivis pill by pumping 27,6 m3 1,35 sg OBM at 2000 lpm. Observed increasing SPP peaking at 160 bar, adjusted rate to 1300 lpm accordingly. Observed erratic SPP 90-130 bar.
07:15	08:30	2897	plug abandon -- trip	ok	Lined up and filled trip tanks. POOH with 5 1/2" DP from 3196 m to 2897 m MD to locate end of string for setting 2nd cement plug in open hole. Pulled wet pipe. Tripping speed 240 m/ hrs.
08:30	10:30	2897	plug abandon -- circulating cond itioning	ok	Circulated out excess hivis pill at 2250 lpm / SPP~170 bar. Reduced rate to 1000 lpm / SPP 49 bar towards end of circulation. Detected hivis pill in returns indicating ideal placement.
10:30	11:30	2897	plug abandon -- cement plug	ok	Broke TDS. Installed CST and dart in string. Made ut TDS to string. Pumped CST down string at 1000 lpm / 43 bar. Reduced flowrate to 500 lpm / 21 bar SPP when CST entered 3 1/2" DP. Observed SPP dropping to 18 bar when CST exited 3 1/2" pipe.
11:30	12:00	2892	plug abandon -- cement plug	ok	Pulled back to 2892 m MD. Pumped 7 m3 1,65 sg cement spacer at 2250 lpm / SPP 167 bar. Chased spacer with 2,6 m3 to put 1 m3 spacer behind cement.
12:00	13:00	2892	plug abandon -- cement plug	ok	Lined up cement unit to standpipe.Verified line up. Mixed and pumped 11 m3 1,9 sg G-cement to put cement plug #2 in interval 2892-2692 m MD. Pumprate 800 lpm / CUP 18 bar. Displaced cement line with 890 l of seawater. Lined over to mud pumps and displaced cement with 25,1 m3 1,35 sg OBM. Pumprate 2000 lpm. Observed erratic SPP 70-120 bar during displacement. Rotated at 60 rpm / torque 10 kNm during displacement.
13:00	13:45	2690	plug abandon -- trip	ok	Pulled out of cement with 5 1/2" DP from 2892 m to 2690 m MD. Pulled 5 dry stands.
13:45	16:00	2690	plug abandon -- circulating cond itioning	ok	Circulated out excess cement with OBM at 2250 lpm / SPP 163 bar.
16:00	16:30	2690	plug abandon -- cement plug	ok	Pumped 7 m3 1,65 sg cement spacer at 2250 lpm / SPP 167 bar. Chased spacer with 2,6 m3 to put 1 m3 spacer behind cement.
16:30	17:30	2690	plug abandon -- cement plug	ok	Lined up cement unit to standpipe.Verified line up. Mixed and pumped 18,5 m3 2,0 sg G-cement to put cement plug #3 in interval 2692-2512 m MD. Pumprate 800 lpm / CUP ~20 bar. Displaced cement line with 890 l of seawater. Lined over to mud pumps and displaced cement with 22,5 m3 1,35 OBM. Pumprate 2000 lpm / SPP max 125 bar. Rotated at 65 rpm / torque 10 kNm during displacement.
17:30	18:30	2432	plug abandon -- trip	ok	Pulled out of cement with 5 1/2" DP from 2690 m to 2432 m MD. Pulled 6 stands of dry pipe.
18:30	18:45	2432	plug abandon -- circulating cond itioning	ok	Cleaned 3 1/2" DP by pumping 1 m3 OBM at 500 lpm / 19 bar SPP.
18:45	19:45	2112	plug abandon -- trip	ok	POOH with 5 1/2" DP from 2432 m to 2112 m MD. Pulled wet pipe. Tripping speed 320 m/hrs.
19:45	21:15	2112	plug abandon -- circulating cond itioning	ok	Inserted 2 ea sponge balls in string. Made up TDS. Washed and wiped string by chasing sponge balls with 2500 lpm / SPP ~180 bar. Rotated string at 120 RPM / torque 3-6 kNm. Circulated bottoms up.
21:15	21:30	2112	plug abandon -- other	ok	Pumped 4 m3 1,60 sg slug at 1100 lpm / SPP 45 bar. Lined up trip tanks. Allowed mud level to settle.
21:30	21:45	2112	plug abandon -- other	ok	Function tested BOP.
21:45	23:30	1033	plug abandon -- trip	ok	POOH with 5 1/2" DP from 2112 m to 1033 m MD. Tripping speed 617 m/hrs.
23:30	23:45	1033	plug abandon -- trip	ok	Changed from 5 1/2" to 5" handling equipment.

23:45	00:00	951	plug abandon -- trip	ok	POOH with 5" DP from 1033 m to 951 m MD. Tripping speed 328 m/hrs.
-------	-------	-----	----------------------	----	--

Drilling Fluid

Sample Time	20:30	22:30
Sample Point	Flowline	Reserve pit
Sample Depth mMD	2512	2512
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.36	1.38
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	39
Yield point (Pa)	12.5	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		