

Summary report

Wellbore: 15/9-F-15 B

Period: 2009-01-17 00:00 - 2009-01-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	23.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-13 12:15
Wellbore type:	
Elevation RKB-MSL (m):	54
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3497
Depth mTVD:	3016
Plug Back Depth mMD:	2512
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2560.9
Depth At Last Casing mTVD:	2415.3

Summary of activities (24 Hours)

Waited on weather. Made up 12 1/4" drilling BHA and RIH with same to 2103 m MD. Washed down from 2103 m to 2440 m MD with 2000 lpm / no WOB.

Summary of planned activities (24 Hours)

Wash down and tag cement at +/-2512 m MD. Drill cement. Initiate kick off. Drill 12 1/4" section to 2600 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	299	plug abandonment -- trip	ok	POOH with 5" DP from 951 m to 299 m MD. Tripping speed 870 m/hrs.
00:45	01:00	299	plug abandonment -- trip	ok	Changed from 5" to 5 1/2" handling equipment.
01:00	01:15	299	plug abandonment -- trip	ok	Held toolbox talk for laying out 3 1/2" DP singles.
01:15	03:30	0	plug abandonment -- trip	ok	POOH with 3 1/2" DP singles from 299 m MD to surface. Laid out singles on deck. Tripping speed 133 m/hrs.
03:30	04:30	0	plug abandonment -- other	ok	Cleared and tidied drillfloor. Changed die carriers in IR. Removed auto slips.
04:30	06:00	0	interruption -- waiting on weather	ok	Waited on weather. Winds > 40 knots - cranes down. Meanwhile changed pneumatic control valve on TDS.
06:00	10:45	0	plug abandonment -- wait	ok	Waited on weather. Winds > 40 knots. Meanwhile worked on TDS pneumatic valve. Planned for making up BHA using PDM, HTS and rollers.
10:45	16:45	100	plug abandonment -- other	ok	Picked up 12 1/4" Powerdrive exceed with PDM and slings. Placed Powerdrive on rollers and rolled onto HTS. Picked up Powerdrive from HTS and hung off same in rotary. Picked up Power pulse with PDM and slings and placed same onto roller sections. Rolled Powerpulse onto HTS. Picked up ARC with PDM. Made up ARC to Powerpulse using chaintongs while still laying on rollers/HTS. Rolled BHA onto HTS. Picked up and made up Powerpulse/ARC to Powerdrive. Picked up and made up 2 ea NMDC. Made up jar/DC stand. Made up stand of 8 1/4" DC. Installed totco ring. Made up xover to 5 1/2" HWDP.
16:45	17:30	286	plug abandonment -- trip	ok	Installed automatic slips in RT. RIH with 12 1/4" BHA on 5 1/2" HWDP from 100 m to 286 m MD.
17:30	18:00	286	plug abandonment -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 286 m to 609 m MD.
18:00	19:15	609	plug abandonment -- trip	ok	Filled string. Tested MWD at 2400 lpm / SPP 91 bar - ok.
19:15	19:30	730	plug abandonment -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 609 m to 730 m MD.
19:30	20:30	730	plug abandonment -- other	ok	Obtained favorable wind conditions for manriding. Serviced PRS and TDS.
20:30	21:30	1374	plug abandonment -- trip	ok	RIH with 12 1/4" BHA from 730 m to 1374 m MD. Tripping speed 444 m/hrs.
21:30	22:00	1374	plug abandonment -- other	ok	Set up for drifting pipe that was not wiped/cleaned after cementing.
22:00	00:00	1859	plug abandonment -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 1374 m to 1859 m MD. Drifted every stand by dropping drift in derrick. Tripping speed 243 m/hrs.

Drilling Fluid

Sample Time	10:00	22:30
Sample Point	Active pit	Reserve pit
Sample Depth mMD	2512	2512
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.36	1.25
Funnel Visc (s)	-999.99	-999.99
Mf (I)		

Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	34	17
Yield point (Pa)	13.5	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		