

Summary report

Wellbore: 15/9-F-15 B

Period: 2009-01-18 00:00 - 2009-01-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	24.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-13 12:15
Wellbore type:	
Elevation RKB-MSL (m):	54
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3497
Depth mTVD:	3016
Plug Back Depth mMD:	2490
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2560.9
Depth At Last Casing mTVD:	2415.3

Summary of activities (24 Hours)

Washed down from 2440 m and tagged cement at 2490 m MD. MD. Displaced from 1,35 sg ot 1,25 sg OBM. Drilled cement from 2490 m to 2566 m MD. Initiated kick off and drilled 12 1/4" section down to 2575 m MD.

Summary of planned activities (24 Hours)

n/a

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	1980	plug abandon -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 1859 m to 1980 m MD. Drifted every stand by dropping drift in derrick. Filled pipe. Winds in derrick > 60 knots. Abandoned drifting in derrick. Discussed situation. Decided to drift by installing kelly cock in the string.
01:00	01:45	2181	plug abandon -- other	ok	Installed kelly cock in string and closed same. RIH with 5 stand of 5 1/2" DP from 1980 m to 2181 m MD. Filled 500 l OBM in string and dropped drift.
01:45	02:30	1980	plug abandon -- other	ok	POOH with 5 stands of 5 1/2" DP from 2181 to 1980 m MD. Broke kelly cock and recovered 2 3/4" drift.
02:30	03:30	2103	plug abandon -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 1980 to 2103 m MD.
03:30	06:00	2440	plug abandon -- trip	ok	Made up TDS. Washed down from 2103 m MD to 2440 m MD. Parameters : 2000 lpm / SPP~90 bar/ 30 rpm / Torque~10 kNm. No WOB.
06:00	06:45	2490	plug abandon -- trip	ok	Washed down from 2440 m to 2490 m MD. Parameters : 2000 lpm / SPP~90bar / 30 rpm / Torque 10 kNm. Tagged top of cement at 2490 m MD. Turned off pumps and stopped rotation. Load tested top of cement with 7 MT - ok.
06:45	09:30	2504	plug abandon -- other	ok	Drilled cement in 13 3/8" casing from 2490 m to 2504 m MD. Drilling parameters : 3000 lpm / SPP~162 bar / 60 rpm / Torque 14-18 kNm / WOB 1-3 MT. Limited ROP to 5 m/hrs due to processing cement cuttings in DCI and mud displacement. Displaced from 1,35 sg to 1,25 sg OBM while drilling stand.
09:30	15:00	2562	plug abandon -- other	ok	Drilled cement in 13 3/8" casing from 2504 m to shoe depth at 2562 m MD. Drilling parameters : 3000 lpm / SPP~161 bar / 60 rpm / Torque 14-18 kNm / WOB 1-5 MT. Controlled ROP to 10-15 m/hrs.
15:00	16:15	2562	plug abandon -- other	ok	Encountered problem with DCI system - excessive solids build up in mill tank. Picked off bottom to 2554 m MD and circulated at 500 lpm / SPP 8 bar / 15 rpm while working on DCI system.
16:15	16:30	2566	plug abandon -- other	ok	Reamed back to 2562 m MD. Drilled 12 1/4" section from 2562 m to 2566 m MD. Drilling parameters : 3000 lpm / SPP~164 bar / 60 rpm / Torque ~18 kNm / WOB 4 MT. Controlled ROP to 20 m/hrs.
16:30	22:00	2575	plug abandon -- other	ok	Pulled back to 2559 m MD. Downlinked powerdrive. Drilled 12 1/4" section from 2566 m to 2575 m MD. Drilling parameters : 3000 lpm / SPP~160 bar / 80 rpm / Torque~16 kNm / WOB 2-3 MT. Controlled ROP to 2 m/hrs. (time drilling). Obtained 50/50 formation/cement shows in sample at 2575 m MD.
					****Transferred operations to F-15 A****

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
22	12.25 in	MDI716	M323	Smith International		2563	2563						