

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-18 00:00 - 2009-01-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	1
Days Ahead/Behind (+/-):	24.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	4
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2579
Depth mTVD:	2431
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
22:00	00:00	2579	drilling -- drill	ok	Drilled and oriented 12 1/4" hole section from 2575 m to 2579 m MD. Drilling parameters : 3000 lpm / SPP~160 bar / 80 rpm / Torque~16 kNm / WOB 1-3 MT. Controlled ROP to 2 m/hrs (time drilling). Routed returns to bigbag/IBC due to washout in DCI piping.