

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-20 00:00 - 2009-01-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	23.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	125
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2790
Depth mTVD:	2622
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 12 1/4" BHA from 1697 m to 2665 m MD. Drilled 12 1/4" hole section from 2665 m to 2818 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole to prognosed section TD at 2935 m MD. Circulate hole clean.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	drilling -- trip	ok	Laid down Powerdrive. Picked up back-up Powerdrive. Made up 12 1/4" bit. Hung off poweredrive in rotary.
01:15	02:30	107	drilling -- trip	ok	Made up and RIH with 12 1/4" BHA to 107 m MD.
02:30	02:45	107	drilling -- trip	ok	Removed masterbushing. Installed auto slips.
02:45	03:30	606	drilling -- trip	ok	RIH with 12 1/4" drilling BHA on 5 1/2" HWDP/DP from 107 m to 606 m MD.
03:30	04:00	606	drilling -- trip	ok	Fiilled pipe and performed shallow test of Powerdrive and MWD - ok. Performed kick-drill.
04:00	06:00	1697	drilling -- trip	ok	RIH with 12 1/4" drilling BHA on 5 1/2" DP from 606 m to 1697 m MD. Filled pipe every 500 m tripping in. Tripping speed 545 mhrs.
06:00	08:00	2626	drilling -- trip	ok	RIH with 12 1/4" drilling BHA on 5 1/2" DP from 1697 m to 2626 m MD. Filled pipe every 500 m. Tripping speed 465 m/hrs.
08:00	08:30	2665	drilling -- trip	ok	Made up TDS. Washed down last stand at 2000 lpm / SPP 80 bar.
08:30	18:00	2755	drilling -- drill	ok	Drilled and oriented 12 1/4" hole section from 2665 m to 2755 m MD. Downlinked Powerdrive and took surveys at connections as instructed by DD/MWD. Drilling parameters : 3200 lpm / SPP ~180 bar / 65-130 rpm / Torque 18-24 kNm / WOB 2-8 MT / ECD 1,28. Limited ROP to 10 m/hrs due limited processing capacity and ongoing work on DCI. Full capacity of DCI regained at 18:00.
18:00	00:00	2790	drilling -- drill	ok	Drilled and oriented 12 1/4" hole section from 2745 m to 2790 m MD. Drilling prameters : 3200-3400 lpm / SPP 175-195 bar / 130 rpm / Torque 18-24 kNm / WOB 2-9 MT / ECD 1,27. ROP 3-8 m/hrs as determined by geology. Experienced high stick/slip and low ROP from ~2770 m MD (Ekofisk). 100% limestone shows at 2780 m MD. Performed kick drill.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2665		service equ -- special service equ	0	00:00	Powerdrive failure - not able to maintain toolface.
00:00	609		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Observed slack hoist wire on PRS. Found missallignement on tension cyclinders. Trouble shot.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
23	12.25 in	MDI716	M323	Smith International	10.6	2562	2562			9.7	9.7	103	10.6