

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-22 00:00 - 2009-01-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	24.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	55
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2896	drilling -- drill	ok	Drilled 12 1/4" hole section from 2865 m to 2896 m MD. Drilling parameters : 3400 lpm / SPP ~196 bar / 150-180 rpm / Torque 24-27 kNm / WOB 6-8 MT / ECD 1, 28. ROP 4-7 m/hrs as determined by geology.
06:00	09:15	2920	drilling -- drill	ok	Drilled 12 1/4" hole from 2896 m to section TD at 2920 m MD. Drilling parameters : 3400 lpm / SPP ~195 bar / 180 rpm / Torque 28-32 kNm / WOB 3-5 MT / ECD 1,28. ROP 4-7 m/hrs as determined by geology.
09:15	12:30	2920	drilling -- circulating conditioning	ok	Circulated hole clean prior to POOH, reciprocated string between 2920 m and 2908 m MD. Parameters : 3400 lpm / SPP ~199 bar / 150 rpm / Torque 22-26 kNm / ECD 1,28.
12:30	12:45	2920	drilling -- circulating conditioning	ok	Flow checked well - static.
12:45	16:00	2904	drilling -- survey	ok	Broke off TDS. Dropped gyro. Made ut TDS and pumped gyro down string. Observed mud leakage from TDS, washpipe leaking. Pumped 5 m3 1,55 sg slug. Performed rotational gyro survey as instructed by Gyrodata.
16:00	17:00	2545	drilling -- trip	ok	POOH with 12 1/4" BHA on 5 1/2" DP from 2904 m to 2545 m MD.
17:00	21:00	2545	drilling -- other	ok	Secured well with kelly cock-. Lowered TDS work platform. Changed washpipe. Installed test swadge on TDS.
21:00	21:30	2545	drilling -- other	ok	Tested washpipe and standpipe to 345 bar / 10 min - ok. Broke swadge.
21:30	00:00	1132	drilling -- trip	ok	Filled trip tanks. POOH with 12 1/4" drilling BHA on 5 1/2" DP from 2545 m to 1132 m MD. Tripping speed 565 m/hrs. Meanwhile mounted riser cradles and laid out casing.