

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-23 00:00 - 2009-01-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	24.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	109	drilling -- trip	ok	POOH with 12 1/4" drilling BHA on 5 1/2" DP from 1132 m to 109 m MD. Tripping speed 455 m/hrs. Meanwhile mounted riser cradles and lifted riser tension jonit / pup joint to cradle.
02:15	03:00	109	drilling -- trip	ok	Flowchecked prior to pulling BHA - well static. Checked dies on PRS. Held toolbox talk for manual handling. Removed PS-21 auto slips. Installed masterbushing and bowls.
03:00	05:30	0	drilling -- trip	ok	POOH with 12 1/4" BHA from 109 m MD to surfcae. Broke stand of 5 1/2" HWDP for access to gyro. Retrieved gyro. Made up HWDP stand and racked back same. Broke and racked back jar/DC stand in derrick. Broke and laid out 2 ea NMDC. Broke and laid out ARC, MWD and Powerdrive Xceed.
05:30	06:00	0	drilling -- trip	ok	Cleared and tided drilfloor. Lifted BHAs to baskets on maindeck.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
24	12.25 in	MDI716	M323	Smith International	35.2	2665	2665			7.2	10.2	358	35.2