

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-24 00:00 - 2009-01-25 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 7                 |
| Days Ahead/Behind (+/-): | 25                |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2009-01-19 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2009-02-14        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 12.25                    |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.56                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 2920   |
| Depth mTVD:                       | 2748   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2562   |
| Depth At Formation Strength mTVD: | 2418   |
| Depth At Last Casing mMD:         | 2561.8 |
| Depth At Last Casing mTVD:        | 2416.2 |

Summary of activities (24 Hours)

RIH with 9 5/8" casing from 300 m to 783 m MD. 9 5/8" casing joint rolled off from HTS rollers. Halted operations for investigation and safety brief. Ran 9 5/8" casing to 1113 m MD. Changed to 10 3/4" handling equipment. Installed casing x-over. RIH with 10 3/4" casing from 1113 m to 1580 m MD.

Summary of planned activities (24 Hours)

Run 10 3/4" casing to 2562 m MD. Install FAC tool and spider elevator. Run 10 3/4" casing stands to 2770 m MD. Install 10 3/4" casing hanger. Rig down casing running equipment. RIH with casing on HWDP landing string. Pick up cement head and land 10 3/4" casing hanger in wellhead at 140 m MD.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity   | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------|----------|---------------|-----------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 06:00      | 07:00    | 357           | drilling -- casing    | ok    | RIH with 9 5/8" 53,5# 13Cr80 VamTop HCNA casing from 300 m to 357 m MD. Installed centralizers. Filled casing every 5th joint with OBM.                                                                                                                                                                                                                                                                                                                                                                                     |
| 07:00      | 07:15    | 357           | drilling -- casing    | ok    | Held toolbox talk / handover meeting.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 07:15      | 09:00    | 460           | drilling -- casing    | ok    | RIH with 9 5/8" 53,5# 13Cr80 VamTop HCNA casing from 357 m to 460 m MD. Installed centralizers. Filled casing every 5th joint.                                                                                                                                                                                                                                                                                                                                                                                              |
| 09:00      | 12:00    | 714           | drilling -- casing    | ok    | RIH with 9 5/8" 53,5# 13Cr 80 VamTop HCNA casing from 460 m to 714 m MD. Filled casing every 5th joint with OBM.                                                                                                                                                                                                                                                                                                                                                                                                            |
| 12:00      | 13:00    | 702           | drilling -- casing    | ok    | Rejected make-up of joint #47. Broke out joint - inspected and found damage on pin and box threads. Laid out joint #47. Broke and laid out joint #48.                                                                                                                                                                                                                                                                                                                                                                       |
| 13:00      | 14:15    | 783           | drilling -- casing    | ok    | RIH with 9 5/8" 53,5# 13Cr 80 VamTop HCNA casing from 702 m to 783 m MD. A 9 5/8" joint unexpectedly tilted off of the HTS roller section.                                                                                                                                                                                                                                                                                                                                                                                  |
| 14:15      | 19:15    | 795           | interruption -- other | ok    | Held time out for safety and troubleshooting after a 9 5/8" casing joint was driven off of the HTS power rollers. Made up and ran 9 5/8" casing joint on HTS, installed swadge and kelly cock. Investigated incident. The 9 5/8" was tilted resting on the roller frame and the deck. The area in which the casing joint tilted was barriered off according to standard procedure for running HTS/PDM. Revised practice for picking up casing until further notice, i.e. only one joint on HTS rollers and HTS at the time. |
| 19:15      | 19:30    | 795           | interruption -- other | ok    | Held toolbox talk for continued casing running.                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 19:30      | 00:00    | 1113          | drilling -- casing    | ok    | RIH with 9 5/8" 53,5# 13Cr 80 VamTop HCNA casing from 795 m to 1113 m MD. Filled casing every 10th joint with OBM.                                                                                                                                                                                                                                                                                                                                                                                                          |