

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-26 00:00 - 2009-01-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	9
Days Ahead/Behind (+/-):	26.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	2885
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	2770	drilling -- casing	ok	RIH with 10 3/4" casing stands from 2560 m to 2770 m MD. No significant drag in open hole (max 5 MT). Filled every stand with OBM.
01:45	02:00	2770	drilling -- casing	ok	Held toolbox talk for rigging down equipment.
02:00	05:15	2770	drilling -- casing	ok	Removed PS-21 slips and installed masterbushing. Rigged down FAC tool. Rigged down spider elevator. Removed 15 ft bails and installed standard bails. Installed and hooked up DP elevator and link tilt. Counted 10 3/4" joints on deck, 9 ea - ok.
05:15	05:45	2770	drilling -- casing	ok	Picked up 10 3/4" casing hanger with elevator and tugger. Made up 10 3/4" casing hanger. Checked casing hanger according to Vetco procedure.
05:45	06:00	2779	drilling -- casing	ok	Ran 10 3/4" casing hanger below rotary and hung off on slips. Rigged down casing tong.
06:00	07:00	2779	drilling -- casing	ok	Rigged down and removed Odfjell casing tong.
07:00	07:15	2779	drilling -- casing	ok	Held toolbox talk / handover meeting.
07:15	07:30	2779	drilling -- casing	ok	Removed excess casing handling equipment from drillfloor.
07:30	08:30	2911	drilling -- casing	ok	RIH with 9 5/8" x 10 3/4" casing on 5 1/2" HWDP from 2779 m to 2911 m MD. No significant drag in well. Filled pipe with OBM.
08:30	09:15	2911	drilling -- casing	ok	Connected hydraulic control lines and cement hose to cement head. Picked up and made up cement head. Made up cement hose to manifold outlet. Hooked up valve control panel. Made up TDS to cement head.
09:15	09:45	2915	drilling -- casing	ok	Staged up pumps in 200 lpm increments to 1500 lpm / SPP 57 bar. Washed down from 2911 m to 2915 m MD. Landed 10 3/4" hanger at 140,1 m MD and set down 5 MT. Verified measurements and set down 120 MT.
09:45	10:15	2915	drilling -- casing	ok	Circulated bottoms up at 1500 lpm / SPP 57 bar. Meanwhile held toolbox talk for cement job.
10:15	10:45	2915	drilling -- casing	ok	Lined up to cement unit. Pressure tested cement line and hose against lo-torque on cement head - 345 bar / 10 min - ok.
10:45	11:30	2915	drilling -- casing	ok	Pumped 8 m3 of base oil at 1500 lpm / SPP 42 bar.
11:30	12:30	2915	drilling -- casing	ok	Pumped 19 m3 1,3 sg cement spacer at 500 lpm and chased same with 2,5 m3 OBM. Released lower dart.
12:30	12:45	2915	drilling -- casing	ok	Mixed and pumped 1,9 sg silica cement at 800 lpm / CUP~55 bar. After pumping approx 15 m3 got problems with bulk transfer, not able to transfer from bulk tank#10 to surge tank.
12:45	13:30	2915	interruption -- other	ok	Troubleshoot bulk transfer system. Pressured up on bulk tank#9. Meanwhile pumped cement at slow rate.
13:30	13:45	2915	drilling -- casing	ok	Transferred cement from bulk tank #9 to surge tank. Mixed and pumped rest of cement, in total 21,2 m3 1,9 sg silica cement.
13:45	14:00	2915	drilling -- casing	ok	Displaced cement line partly with 500 l drillwater. Released upper dart and pumped another 1500 l drillwater from cement unit.
14:00	15:30	2915	drilling -- casing	ok	Lined up to use rigpumps for displacement. Zeroed stroke counter. Displaced cement at 1500 lpm / SPP 25-85 bar. Reduced pump rate to 1000 lpm after pumping 5288 strokes. Bumped plug after 5428 strokes with 147 bar (FCP 70 bar). Pump efficiency 96,7 %.
15:30	16:15	2915	drilling -- casing	ok	Closed IBOP and lined over to cement unit. Equalised across lo-torque with 160 bar. Pressured up to test casing 345 bar / 10 min. Observed pressure increasing 3 bar over 10 min due to thermal expansion of mud.
16:15	18:00	2915	drilling -- casing	ok	Bled back to cement unit to check for backflow. Bled back 2,2 m3 OBM. Observed pressure increase of 0,5 bar / min when shutting in. Bled back and measured return rate to 1,5 l/min. Suspected small leak across float valves.
18:00	20:30	2915	drilling -- casing	ok	Pressured up to 50 bar in order to equalise u-tube pressure from cement column and stop back flow. Closed lo-torque valve on cement head and disconnected cement hose. Flushed surfaced lines. Connected cement hose to cement head.
20:30	21:00	2915	drilling -- casing	ok	Equalised across lo-torque valve on cement head with 60 bar. Opened lo-torque and read 71 bar in well. Bled back 650 liter, no continued backflow observed.
21:00	22:00	137	drilling -- casing	ok	Disconnected cement hose and hydraulic control lines. Released PADPRT from 10 3/4" casing hanger with 8 clockwise turns. Pulled back to 137 m MD, broke and laid down cement head. Dropped 2 ea sponge balls, wiped and cleaned string pumping at 3300 lpm / SPP 33 bar for 10 min.
22:00	23:15	0	drilling -- casing	ok	Laid out 2 ea 5 1/2" HWDP singles. POOH with PADPRT on 5 1/2" HWDP to surface. Broke and laid out PADPRT.
23:15	00:00	87	drilling -- casing	ok	Made up setting tool / 10 3/4" lock down sub. RIH with lock down sub on 5 1/2" DP from surface to 87 m MD.