

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-27 00:00 - 2009-01-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	10
Days Ahead/Behind (+/-):	27.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	2885
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	140	drilling -- casing	ok	RIH with lock down with lock down sub from 86 m to 140 m MD. Set lock down sub according to Vetco precdure. Pull tested lock down sub with 50 MT overpull - ok.
01:00	01:30	0	drilling -- casing	ok	POOH with lock down sub setting tool from 140 m MD to surface. Laid down setting tool.
01:30	04:15	547	drilling -- casing	ok	RIH with 6 stand of 5 1/2" HWDP from surface to 226 m MD. Made up 10 3/4" RTTS. RIH with RTTS to ~319 m MD.
04:15	04:45	547	drilling -- casing	ok	Made up TDS, Set RTTS by clockwise rotation and set down 20 MT. RTTS set with mid packer element at ~319 m MD.
04:45	05:45	547	drilling -- casing	ok	Lined up from cement unit to pump through TDS. Put 10 bar pressure on IBOP, opened same and verified line-up. Pressure tested RTTS and casing below to 210 bar / 10 min - 0,3% drop - ok.
05:45	06:00	541	drilling -- casing	ok	Released from RTTS according to Halliburton procedure. Picked up to 313 m MD. Pressured up to 30 bar above RTTS.
06:00	08:45	314	drilling -- casing	ok	Pressure tested RTTS / 10 3/4" casing above and cement in 9 5/8" x 13 3/8" annulus. Pressured up in 30 bar increments. Pressure dropped 1,5-2,5 bar / 10 min at 30, 60, 90 and 120 bar - but with improving trends towards end of each test. Continued to pressure up to 150, 180 and 210 bar and observed continued improving trend. Obtained test 210 bar / 10 min with 0,9 bar drop (0,42%) - ok. Bled off pressure and opened pipe ram. RIH with RTTS stinger to 314 m MD.
08:45	09:15	314	drilling -- casing	ok	Staged up pumps and circulated bottoms up at 2000 lpm / SPP 9 bar.
09:15	10:15	314	drilling -- casing	ok	Displaced from OBM to seawater above RTTS pumping at 2000 lpm / SPP 13-6 bar. Pumped in total in total 76 m3 seawter. Routed contamianted returns to pits. Flushed choke and kill lines with seawater.
10:15	10:45	316	drilling -- casing	ok	Spotted 5 m3 havis on top of RTTS.
10:45	13:15	46	drilling -- casing	ok	POOH with RTTS setting tool on 5 1/2" DP from 314 m to 46 m MD. Rigged up air line to choke manifold. Closed upper pipe tram. Purged air through choke/kill line taking returns via hose to mudbucket drain. Repeated purging.
13:15	14:00	0	drilling -- casing	ok	POOH with RTTS setting tool from 46 m MD to surface. Broke and laid out tool. Cleared and tidied drillfloor.
14:00	14:15	0	drilling -- casing	ok	Held toolbox talk prior to nipling diverter and BOP.
14:15	16:30	0	drilling -- bop/wellhead equipment	ok	Rigged up long sling in TDS. Pulled diverter and set back on drillfloor.
16:30	17:00	0	drilling -- bop/wellhead equipment	ok	Broke overshot connection on BOP. Pulled and set back overshot.
17:00	18:45	0	drilling -- bop/wellhead equipment	ok	Nippled down BOP. Unable to break NT-2 studs on connector, adjusted BOP trolley accordingly. Not able to run BOP trolley due to hydraulic oil overheating.
18:45	19:30	0	interruption -- other	ok	Troubleshoot problem with hydraulic oil overheating. Ran other hydraulic equipment to cool hydraulic oil in main system.
19:30	21:00	0	drilling -- bop/wellhead equipment	ok	Continued to nipple BOP connector. Could not break NT-2 studs, adjusted BOP trolley accordingly. Overtorqued and broke 1" x 3/4" x-over from j-gun to socket.
21:00	23:30	0	interruption -- other	ok	Searched rig for spare x-over / socket. Welded 1,5" hex socket onto 1" drive interface on j-gun. Meanwhile positioned Claxton tool and brought riser spider to drillfloor.
23:30	00:00	0	drilling -- bop/wellhead equipment	ok	Broke NT-2 connector on BOP.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2915		mud and bulk syst -- bulk storage transfer	0	00:00	Not able to tranfer bulk cement from tank #10.