

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-28 00:00 - 2009-01-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	11
Days Ahead/Behind (+/-):	28.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	2885
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Made up claxton tool. Bled off tension cylinders, dismantled tensioner assembly. Diconnected TBC. Pulled HPDR and laid out 5 ea double riser joints.

Summary of planned activities (24 Hours)

Transfer tension cylinders to Centralizer deck. Waiting on weather for running production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	drilling -- bop/wellhead equipment	ok	Broke NT-2 connector on BOP. Moved BOP to stb side using trolley. Landed BOP on stump.
02:30	05:15	0	drilling -- bop/wellhead equipment	ok	Removed long slings from TDS. Installed bails and elevator. Removed master outer ring and master bushing. Ran Claxton tool through rotary using tugger. Installed outer ring and master bushing. Hung off Claxton tool on pup joint.
05:15	05:45	0	drilling -- bop/wellhead equipment	ok	Made up stand of 5 1/2" DP to Claxton tool. Ran in with Claxton tool and landed same onto BOP joint.
05:45	06:00	0	drilling -- bop/wellhead equipment	ok	Made up studs on Claxton tool to 3300 ft lbs.
06:00	08:00	140	drilling -- bop/wellhead equipment	ok	Made up studs on Claxton tool to 3300 ft lbs.
08:00	08:45	140	drilling -- bop/wellhead equipment	ok	Bled of hydraulic pressure on tension cylinders and transferred 60 MT tension to block. Retracted tension cylinders.
08:45	10:30	140	drilling -- bop/wellhead equipment	ok	Dismantled contact ring and tensioner assembly. Removed centralizer in Centralizer deck. Landed tension ring on vinyl guide. Inserted wooden chuks in deck opening.
10:30	13:30	140	drilling -- bop/wellhead equipment	ok	Rigged down scaffolding on Weather deck. Ran tugger line to seabed and attached same, ran hotstab to seabed. Issued instruction for shut-in on wells F-14, F-4 and F-5.
13:30	14:30	140	drilling -- bop/wellhead equipment	ok	Pulled dummy hotstab and engaged hotstab in TBC using ROV.
14:30	15:30	140	drilling -- wait	ok	Waited on production to shut in and bleed off wells F-14, F-4 and F-5.
15:30	16:00	128	drilling -- bop/wellhead equipment	ok	Adjusted blockweight to 110 MT / set down 20 MT. Applied 3000 psi unlock pressure to TBC. Observed indicator movement on ROV. Pulled riser free of wellhead on one continuous stroke. Pulled out and hung off in slips on Claxton pup joint.
16:00	16:45	128	drilling -- bop/wellhead equipment	ok	Broke stand of 5 1/2" DP from Clacton tool. Made up stand of 5 1/2" DP to production riser running tool and racked back in derrick.
16:45	17:30	126	drilling -- bop/wellhead equipment	ok	Removed master bushing and outer ring.
17:30	18:30	104	drilling -- bop/wellhead equipment	ok	Held toolbox talk for installing riser spider. Splitted, installed , hooked up and functioned riser spider. Pull out with HPDR to upper pup / tension joint connection. Removed fairings, hung off riser in spider.
18:30	21:00	104	drilling -- bop/wellhead equipment	ok	Removed thread protectors. Broke flange according to Vetco procedure using Bandak bolt tensioner tools.
21:00	22:00	104	drilling -- bop/wellhead equipment	ok	Laid out 1st double with simultaneous lift by block and deck crane. Adjusted slings to balance lift. Laid 1st double on riser m/u cradle.
22:00	00:00	80	drilling -- bop/wellhead equipment	ok	Pull out with HPDR 2nd double "D" "and hung off in riser spider. Removed fairings. Removed thread protectors. Broke flange according to Vetco procedure using Bandak bolt tensioner tools. Made up handling flange type C using j-gun.

Casing Liner Tubing

Start Time			
End Time			
Type of Pipe	Casing	Casing	Casing
Casing Type			
Outside diameter (in)	10.75	9.625	9.625
Inside diameter (in)	9.66	8.535	8.535
Weight (lbm/ft)	60.7	53.5	53.5
Grade	13 Cr-80	13 Cr-80	13 Cr-80
Connection	Vam TOP	Vam TOP HC NA	Vam TOP
Length (m)	1656	968.5	150.2
Top mMD	140.1	1796.1	2764.6
Bottom mMD	1796.1	2764.6	2914.8
Description			
Comment			