

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-29 00:00 - 2009-01-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	12
Days Ahead/Behind (+/-):	28.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	2885
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather to run production riser. Meanwhile performed general PM.

Summary of planned activities (24 Hours)

Wait on weather for running production riser. Perform general PM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	80	drilling -- bop/wellhead equipment	ok	Laid out 2nd double "D" by simultaneous lift by block and deck crane. Laid 2nd double in port riser rack.
00:30	02:00	50	drilling -- bop/wellhead equipment	ok	Pull out with HPDR 3rd double "C" and hung off in riser spider. Removed fairings. Removed thread protectors. Broke flange according to Vetco procedure using Bandak bolt tensioner tools. Made up handling flange type C using j-gun.
02:00	02:30	50	drilling -- bop/wellhead equipment	ok	Laid out 3rd double "C" by simultaneous lift by block and deck crane. Laid 3rd double in port riser rack.
02:30	04:00	26	drilling -- bop/wellhead equipment	ok	Pull out with HPDR 4th double "B" and hung off in riser spider. Removed fairings. Removed thread protectors. Broke flange according to Vetco procedure using Bandak bolt tensioner tools. Made up handling flange type C using j-gun.
04:00	04:15	26	drilling -- bop/wellhead equipment	ok	Laid out 4th double "B" by simultaneous lift by block and deck crane. Laid 4th double in port riser rack.
04:15	04:45	0	drilling -- bop/wellhead equipment	ok	Pulled out with HPDR 5th double "A" (singel/stress/TBC).
04:45	05:30	0	drilling -- bop/wellhead equipment	ok	Laid out 5th double "A" by simultaneous lift by block and deck crane. Laid 5th double in port riser rack.
05:30	06:00	0	drilling -- bop/wellhead equipment	ok	Cleared and tidied drillfloor and wellhead. Covered hatch on Centralizer deck. Prepared for transferring tension cylinders to Centralizer deck.
06:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Brought thension cylindrs to Centralizer deck -Replaced tension cylinders -Changed wire on drillfloor yellow and black tugger -Troubleshoot HTS - no clear fault indication - random behaviour at w.r.t. stop point -Performed maintenance of drawwork -Emptied pit #5 into skips

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- other	0	00:00	Broken x-over on j-gun socket used to break NT-2 connector
00:00	0		material handling syst -- bop transport syst	0	00:00	Overheating on hydraulic oil in BOP trolley system.