

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-30 00:00 - 2009-01-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	13
Days Ahead/Behind (+/-):	28.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather for running production riser. Performed general PM.

Summary of planned activities (24 Hours)

Wait on weather for running production riser. Perform general PM. Prepare for running production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Emptied pit#5 into skips -Performed NDT on drilling equipment -Changed oil on TDS -Greased C/K manifold -Tidied wellhead module -ROV brushed, cleaned and inspceted F-15 wellhead
06:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather to run production riser. Wind checks performed on rig floor, cantiliver and derrick. Meanwhile : -Cleared centralizer deck and brought thension cylinders down. -Cleared rig floor to access TDS. -Inspected gasket on BOP stump and landed BOP. -MU NT2 connector on BOP stump. Opened BOP for 3 montly PM. -Mixed and injected slop in F-14. -Trouble shot on pipe handler (HTS) alignment. -Performed NDT on drilling equipment. -Brought tension cylinders up.