

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-01 00:00 - 2009-02-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	15
Days Ahead/Behind (+/-):	28
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran in with TBC and first production riser double. Waited on weather for running production riser. Performed general PM.

Summary of planned activities (24 Hours)

Wait on weather for running production riser. Weatherforecast indicates operational window starting Wednesday morning.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Function tested iron roughneck in aft position. -Cleaned lower shakers. -RU to run tuggers through F-10 opening on centralizer deck. -Worked on motor for slurry pump. -Removed master bushings. Installed and function tested riser spider. -Built scaffolding/barriers around deck openings.
03:00	03:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk for running production riser and hot-stab with involved personnel.
03:30	04:30	0	drilling -- bop/wellhead equipment	ok	Lifted TBC/stress joint from cantiliver until handling sub was latched into TDS. Unhooked uppermost sling and lifted TBC/stress joint with TDS until it was hanging vertically. Lifted hot-stab to drill floor. Meanwhile installed VX-ring using ROV.
04:30	06:00	0	drilling -- bop/wellhead equipment	ok	Function tested TBC according to Vetco instructions.
06:00	06:30	0	drilling -- bop/wellhead equipment	ok	Function tested TBC according to Vetco instructions.
06:30	10:00	0	interruption -- waiting on weather	ok	Waited on weather to run production riser. Informed Production to shut down F-4, F-5 and F-14 at 08:10. Meanwhile : -Performed rig maintenance -Routed tuggers to guide TBC/production riser.
10:00	10:30	23	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to running production riser. Lowered TBC/stress joint through rotary. Extended riser spider dogs and installed stop bolts in PR holes #3. Hung off stress joint in riser spider. Aligned TBC ROV panels and checked TBC connector for damage.
10:30	10:45	23	drilling -- bop/wellhead equipment	ok	Lifted 1st double with dual lift on block and deckcrane.
10:45	15:00	37	drilling -- bop/wellhead equipment	ok	Disconnected handling tool. Made up flanged connection according to Vetco/Bandak procedure. Installed fairing on coupling. Ran in and placed TBC connector in level with Weather deck deck. Prepared guidewires in slot F-10. Ran and attached 10 MT guide wire to template. Attempted to run 6 MT guidewire, but the wire tangled around 10 MT tugger wire and slipped out of ROV hook assy, due to high winds. Waves had increased to 4-6 m and operation was stopped. Hung off PR in riser spider and kept TDS engaged to handling tool.
15:00	00:00	37	interruption -- waiting on weather	ok	Waited on weather to run production riser. Informed Production to re-start wells at 15:05. Meanwhile : -Performed rig maintenance -Performed derrick inspection/PM's in derrick. -Assembled slurry pump. -Cleaned lower shakers -Performed 3-yearly maintenance on valve C3 -Finished function test of iron roughneck