

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-03 00:00 - 2009-02-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	26.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather for running production riser. Untangled and disconnected guide wires. Production shut down F-4, F-5 and F-14 at 01:35 hrs. RIH with production riser from 37 to 66 m.

Summary of planned activities (24 Hours)

Run in with PR riser from 66 m to 139 m. Land riser and lock TBC (start production). Install centralizer, boat collision stool, tensioner ring assy and tension syldinders.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	37	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Performed 5-yearly maintenance on choke manifold (C13 and C16) -Cleaned lower shakers -Installed flush joint on aft PRS -Performed NDT on drilling equipment -Emptied water from below BOP NT2 connector
06:00	00:00	37	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Performed 5-yearly maintenance on choke manifold; C16 -Cleaned lower shakers -Re-arranged the half-moon hatches in moonpool to avoid hanging up when RIH with P R -Cleaned and backloaded lifting eyes for BOP -Replaced hang-off supporters for flowline on XMT deck -Cleared rig floor off flush joint elevators, cherry picker, slings etc -Performed NDT on drilling equipment -Errected scaffolding around moonpool hatches