

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-04 00:00 - 2009-02-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	18
Days Ahead/Behind (+/-):	26.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran in with PR riser from 66 m to 139 m. Landed riser and locked TBC (start production). Pressure tested production riser to 203 bar/10 min. Installed centralizer, boat collision stool, tensioner ring assy and tension sylinders.

Summary of planned activities (24 Hours)

Cut and bevel production riser. Install multibowl. Test BT seal. Install surface riser. Start NU BOP and diverter.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	37	interruption - waiting on weather	ok	Waited on weather to run production riser. Informed Production to shut down F-4, F-5 and F-14 at 01:35 hrs. Meanwhile : -Performed 5-yearly maintenance on standpipe manifold; C8 -Cleaned lower shakers -Recovered moonpool 10 MT tugger from seabed -Held tool box meeting for untangling guide wires and running PR
03:00	04:00	37	drilling -- bop /wellhead equipment	ok	POOH 5-10 m with PR. Untangled 6 mT guide wire and hot-stab rope. Disconnected guide wire clamp from TBC. RIH and hung off PR in riser spider.
04:00	06:00	66	drilling -- bop /wellhead equipment	ok	Removed handling tool. Lifted 2nd double to drillfloor with dual lift on block and deck crane. MU up flanged connection according to Vetco/Bandak procedure. Tested flanges to 3000 psi / 5 min, ok. RIH with PR from 37 m to 66 m through splash zone.
06:00	07:30	118	drilling -- bop /wellhead equipment	ok	Removed handling tool. Lifted 4nd double to drillfloor with dual lift on block and deck crane. MU up flanged connection according to Vetco/Bandak procedure. Tested flange to 3000 psi / 5 min, ok. RIH with PR from 66 m to 118 m t.
07:30	09:30	118	drilling -- bop /wellhead equipment	ok	Removed handling tool. Lifted tension joint double to drillfloor with dual lift on block and deck crane. MU up flanged connection according to Vetco/Bandak procedure. Attempted to pressure test flange to 3000 psi / 5 min.
09:30	10:45	118	drilling -- bop /wellhead equipment	ok	Pumped up pressure several times to obtain good test on tension joint double flange. Tested flanges to 3000 psi / 5 min, ok.
10:45	11:15	139	drilling -- bop /wellhead equipment	ok	Held tool box talk with new crew prior to RIH with PR. RIH with tension joint double and landed off in riser spider.
11:15	14:15	119	drilling -- bop /wellhead equipment	ok	Removed handling tool from riser tension joint. Observed lateral movement on flange studs. Verified with town prior to continued operation.
14:15	14:45	119	drilling -- bop /wellhead equipment	ok	MU pre-made landing stand to riser tension joint. MU TDS to landing stand. Meanwhile removed hole cover from RGLF and inspected ring gasket.
14:45	17:00	139	drilling -- bop /wellhead equipment	ok	Lifted PR string, removed landing plate from tenion joint and lowered it down to top of riser landing guide funnel (RLGF). Hook load 97 mT. Continued lowering PR until TBC was 10 cm above VGX gasket. Removed RLGF and oriented TBC ROV panels. Landed TBC and sat down 15 mT weight. Launched hotstab down to seabed, attached to guidewire. Removed dummy hot stab and installed hydraulic hot stab into receptacle at top of TBC using ROV.
17:00	19:15	139	drilling -- bop /wellhead equipment	ok	Sat TBC ROV panel A in "primary unlock" 2-1-1 and RIH with PR another 10-15 cm. Sat TBC ROV panel A in "primary lock" 2-1-2. Sat down 15 mT on PR. Pressured up through TBC port A to 3000 psi and observed silver band alignment of indicator rods above TBC top cap. Silver band was completely aligned. Sat TBC ROV panel A in "parked position". Production to re-start F-4, F-5 and F-14 at 18:00.
19:15	19:30	139	drilling -- bop /wellhead equipment	ok	Performed 10 mT overpull test to 110 mT to confirmed that TBC was locked. Ok. Sat TBC ROV panel B in "lower dog flush" x-1-1 and removed dummy hot-stab to be able to observe possible leak.
19:30	19:45	139	drilling -- bop /wellhead equipment	ok	Held tool box talk and lined up to pressure test PR against RTTS plug from cmt unit using SW. Pressured up 15 bar against upper IBOP, but were not able to bleed off pressure.
19:45	21:15	139	interruption - other	ok	Re-checked line-up. Ok. Investigated problem. Made manrider permit and checked manual IBOP. Found manual IBOP to be in closed position. Opened manual IBOP and performed line-up check by applying 15 bar. Ok.
21:15	23:00	139	drilling -- bop /wellhead equipment	ok	Filled riser with SW using cmt unit. Performed pressure test of PR against RTTS plug/10 3/4" x 13 3/8" annulus to 20/203 bar for 5/10 min. Test OK, 2.1 bar drop/10 min on high pressure test and levelling off trend. 1230 ltrs pumped and 1180 ltrs bled back. Bled off pressure while maintaining overpull on riser.
23:00	00:00	139	drilling -- bop /wellhead equipment	ok	Drained landing string using needle valve. Pulled hot stab out of TBC ROV panel A and inserted into TBC ROV panel B. Sat TBC ROV panel B in "upper piston flush" 1-x-x and flushed with corrosion inhibitor. Sat TBC ROV panel B in "parking position" and installed dummy stab. Released and retrieved 10 MT moonpool tugger to surface. Meanwhile prepared tensioner system in WH module.