

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-05 00:00 - 2009-02-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	19
Days Ahead/Behind (+/-):	26.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	139	drilling -- bop/wellhead equipment	ok	Continued retrieving 10 MT moonpool tugger to surface.
00:15	06:00	0	drilling -- bop/wellhead equipment	ok	Installed centralizers, boat collision stool and tensioner ring in WH module. Meanwhile lowered PR cutting equipment down to tensioner deck. Retrieved RLGF using crane and landed on main deck. MU lifting clamp on surface riser. Pressure tested kill and standpipe manifold to 30/345 bar for 5/10 min.