

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-07 00:00 - 2009-02-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	21
Days Ahead/Behind (+/-):	29.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	drilling -- bop activities	ok	Flushed lines and pressure tested TIW, lower IBOP, upper IBOP and kelly hose to 35/345 bar for 5/10 min.
02:45	04:00	0	drilling -- bop/ wellhead equipment	ok	MU DP stand to bowl protector RT and installed bowl protector in multibowl. POOH and RB bowl protector RT. Confirmed distance to landing point in multibowl.
04:00	04:15	0	drilling -- bop/ wellhead equipment	ok	MU and RIH with Vetco 6" jetting sub from surface to below BOP. Attempted to start pumping SW through jetting tool. No go.
04:15	04:45	0	interruption -- other	ok	Found air lock in suction line to mud pumps. Bled off air from suction dampners.
04:45	05:45	0	drilling -- bop/ wellhead equipment	ok	Jetted SW at 4000 lpm / 48 bar while reciprocating string 3 times across BOP. RIH to 144 m with jetting sub. Jetted SW at 4000 lpm / 49 bar while reciprocating string 3 times across subsea wellhead.
05:45	06:00	0	drilling -- bop/ wellhead equipment	ok	RIH with jet sub to 150 m. Treated SW and started displacing production riser to treated SW.
06:00	07:00	0	drilling -- bop/ wellhead equipment	ok	POOH and LO jet sub from 145 m to OOH.
07:00	10:30	0	drilling -- bop/ wellhead equipment	ok	RU to retrieve annulus insert in subsea WH. Removed torque dogs and fitted 2 torque pins. RIH with annulus insert RT on 5 1/2" DP from surface to 139 m. Tagged insert with 3 mT. Engaged "J" slot and unscrewed annulus insert with 2500 Nm and 6 turns. PU free of subsea WH and attached steel tape to DP. Strapped out of hole to verify landing point in subsea WH (139.935 m). Removed annulus insert and LO RT. Meanwhile started to change hydraulic tension cylinders on F-15 on centralizer deck.
10:30	11:30	0	drilling -- bop/ wellhead equipment	ok	MU and RIH with bowl protector RT from surface to 21 m. Engaged in bowl protector and pulled protector free. POOH and LO bowl protector and RT.
11:30	13:00	0	completion -- other	ok	MU spear assembly as per Red Baron instructions and RB in derrick. MU adjustment sub according to Dril-Quip instructions and RB in derrick.
13:00	14:00	0	completion -- other	ok	Removed 5 1/2" handling equipment and cleared and tidied rig floor.
14:00	14:45	0	drilling -- casing	ok	RU 10 3/4" handling equipment for 10 3/4" tie-back. Stopped operation due to exhaust fumes on drill floor.
15:15	16:00	0	drilling -- casing	ok	Continued RU 10 3/4" handling equipment for 10 3/4" tie-back. Found loose fitting on aft PRS during inspection.
16:00	16:30	0	interruption -- other	ok	Repaired loose fitting on PRS hose. Stopped operation due to exhaust fumes on drill floor.
17:45	18:30	0	interruption -- other	ok	Continued to repair loose fitting on PRS hose. Observed new leak while testing PRS.
18:30	00:00	0	interruption -- other	ok	Identified bursted hose on upper arm on aft PRS. Installed new hose as a temporary solution on upper arm (hose will be replaced during scheduled PRS overhaul). Meanwhile continued to change hydraulic tension cylinders on F-15 on centralizer deck.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- wellhead subsea run test	0	00:00	Leaking test plug
00:00	0		mud and bulk syst -- mud supply	0	00:00	Not able to start pumping SW through jetting tool using mud pumps. Found air lock in suction line to mud pumps.
00:00	0		pipe handling equ syst -- manual tong	0	00:00	Found loose fitting on aft PRS hose during inspection.
00:00	0		pipe handling equ syst -- manual tong	0	00:00	Observed leak while testing PRS. Identified bursted hose on upper arm on aft PRS.