

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-08 00:00 - 2009-02-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	22
Days Ahead/Behind (+/-):	29.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	drilling -- casing	ok	Continued RU 10 3/4" handling equipment for 10 3/4" tie-back.
02:00	03:00	0	drilling -- casing	ok	Held tool box talk prior to RIH with 10 3/4" casing. PU 10 3/4" tie-back adapter and sat in slips. Observed major hydraulic leak from TDS.
03:00	06:00	0	interruption -- other	ok	Found damaged port for hydraulic hose in TDS rotating head. Isolated port and switched to redundant hydraulic line.
06:00	17:30	0	interruption -- other	ok	Continued trouble shooting hydraulic leak in TDS rotating head. LO 10 3/4" tie-back csg onto HTS, removed PS21's, bails and elevator to have access to TDS. Meanwhile continued changing hydraulic tension cylinders on F-15 on centralizer deck. Performed housekeeping and maintenance.
17:30	19:00	0	interruption -- other	ok	Replaced seal in rotating head and rebuilt same. Tested and observed no leaks. Continued rebuilding rotating head components.
19:00	20:00	0	interruption -- other	ok	De-isolated drawworks and TDS. Function tested TDS and pressured up system. Tidied and cleaned oil from TDS and rig floor.
20:00	20:45	0	drilling -- casing	ok	RU and function tested handling equipment for 10 3/4" csg.
20:45	21:00	14	drilling -- casing	ok	Held tool box talk prior to RIH with 10 3/4" casing. PU 10 3/4" tie-back adapter and sat in slips.
21:00	23:00	119	drilling -- casing	ok	PU and RIH with 10 3/4" csg 13%Cr80 Vam Top from 14 m to 119 m.
23:00	23:30	119	drilling -- casing	ok	PU 10 3/4" surface csg hanger assembly with adjustment sub and handling tool. Released casing hanger RT with 10 right hand turns and LD same.
23:30	23:45	119	drilling -- casing	ok	Drained 13 5/8" surface riser through B-annulus valve on multibowl to sea. Meanwhile changed to 5 1/2" handling equipment.
23:45	00:00	119	drilling -- casing	ok	MU pre-made stand with 10 3/4" spear from derrick.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		hoisting equ -- top drive	0	00:00	Found and trouble shot damaged port for hydraulic hose in TDS rotating head.