

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-10 00:00 - 2009-02-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	23
Days Ahead/Behind (+/-):	31.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	drilling -- casing	ok	RIH and LO one stand of 5 1/2" HWDP from derrick. Continued to LO 12 joints of 5 1/2" HWDP from below RTTS assembly. MU and RB 3 stands of HWDP for dedicated landing string in derrick. Cleaned and cleared drill floor.