

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-11 00:00 - 2009-02-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	24
Days Ahead/Behind (+/-):	33.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
07:45	10:15	42	drilling -- trip	ok	PU and MU 8 1/2" BHA and RIH from surface to 42 m.
10:15	11:00	42	drilling -- trip	ok	Held tool box talk prior to handling radioactive sources. Loaded radioactive source into Ecoscope.
11:00	12:15	55	drilling -- trip	ok	Continued to MU and RIH with 8 1/2" BHA and RIH from 42 m to 55 m.
12:15	13:00	55	drilling -- trip	ok	Re-arranged 8 1/2" DC in fingerboard to access 5" HWDP and 6 3/4" jars.
13:00	14:00	150	drilling -- trip	ok	Continued to MU and RIH with 8 1/2" BHA and RIH from 55 m to 150 m.
14:00	14:30	150	drilling -- drill	ok	Installed and tested PS-21 automatic slips.
14:30	15:45	639	drilling -- drill	ok	RIH with 8 1/2" BHA on 5" DP from 150 m to 639 m. Tripping speed 391 m/hrs.
					Meanwhile investigated VFD fault on drawworks.
15:45	16:30	639	drilling -- drill	ok	Tested that 7" swage FH was compatible with 5 1/2" Vam Eis. Ok. Installed drift sub and XO. Change slips inserts to 5 1/2".
16:30	18:00	639	drilling -- drill	ok	Installed XO on string and MU to TDS. Broke circulation and pumped 2000 lpm / 120 bar. Filled pipe and performed shallow test of MWD tools.
18:00	19:15	641	drilling -- drill	ok	Performed choke drill with both crews. Serviced TDS.
19:15	22:30	2816	drilling -- drill	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 641 m to 2816 m. Filled pipe every 15 stands. Tripping speed 669 m/hrs.
22:30	23:45	2920	drilling -- drill	ok	Broke circulation and washed down 8 1/2" BHA from 2818 m to 2881.8 m. Tagged cmt with 5 MT at 2881.8 m. Drilling parameters : 2000 lpm / SPP 168 bar / 30 RPM / torque 18-21 kNm. Up weight 175 mT / Down weight 136 mT / Rotational weight 152 mT.
					Continued report on F-99 for change of tension cylinders.