

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-12 00:00 - 2009-02-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	25
Days Ahead/Behind (+/-):	37.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	138
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3058
Depth mTVD:	2882
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Drilled out shoe track + 3 new formation. Performed FIT, 51 bars 1.32 SG equivalent to 1.50 SG. Drilled 8½" hole from 2920m to 3163m.

Summary of planned activities (24 Hours)

Continue drilling 8½" hole from 3163 to (TD). Take pressure points. Circulate hole clean. Commence POOH with 8½" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:15	06:00	2914	drilling -- drill	ok	Drilled out shoe track from 2881.8 m to 2914 m whilst bleeding in 1.60 sg OBM to weigh up from 1.25 sg to 1.32 sg OBM. Drilling parameters : 2000 lpm / SPP 156-200 bar / 50 RPM / torque 17-22 kNm / WOB 5-10 mT / ECD 1.40 EMW / ROP 1-20 m/hrs / Effective ROP 5.6 m/hr.
06:00	09:30	2923	drilling -- drill	ok	Drilled out 9 5/8" casing shoe from 2914m to 2920m and 3 meter new formation to 2923m. Drilling parameters: Flow 2000 lpm / SPP 159 bars / String RPM 70 TQ 26-29 kNm / WOB 5-6 / ECD 1.42 EMW / MUD weight 1.32 SG / ROP 5 m/hours. Cleaned out rat hole, observed packing off, reamed at reduced weight. Verified no restrictions.
09:30	10:00	2923	drilling -- drill	ok	Took SCR @ shoe, ran back & tagged TD @ 2923m.
10:00	10:45	2923	formation evaluation -- rft/fit	ok	Pumped 5 m³ LCM pill and placed at TD 2923m.
10:45	11:15	2817	formation evaluation -- rft/fit	ok	POOH from 2923m to 2817m.
11:15	12:15	2817	formation evaluation -- rft/fit	ok	Rigged up and performed FIT. Applied 51 bars equivalent to 1.50 SG. ESD from MWD 1.516 SG.
12:15	12:30	2817	formation evaluation -- rft/fit	ok	Good FIT test, rigged down hose and pump-in sub.
12:30	12:45	2817	formation evaluation -- rft/fit	ok	Flushed choke and kill lines with 1.32sg OBM.
12:45	13:45	2923	drilling -- survey	ok	Washed in hole from 2817m to 2923 mt. Down linked tools and set same.
13:45	00:00	3058	drilling -- drill	ok	Drilled 8½" hole from 2923m to 3058m. Drilling parameters: Flow 2000-2400 lpm / SPP 156-218 bars / String RPM 160 TQ 26-31 kNm / WOB 7-9 / ECD 1.44 EMW / MUD weight 1.32 SG / ROP 15-30 m/hour. Took survey after every connection.

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2939.7	2768.3	12.77	250.95	
2969.8	2797.5	13.62	261.5	
2997.1	2824	15.39	260.2	
3038.4	2863.5	18.98	261.37	
3078.3	2901	19.82	259.28	
3118.3	2938.4	21.94	256.07	