

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-13 00:00 - 2009-02-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	26
Days Ahead/Behind (+/-):	43.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	174
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Continued drilling 8½" hole from 3163m to 3232m(TD). Took pressure points. Circulated hole clean. POOH with 8½" BHA and commenced LO same.

Summary of planned activities (24 Hours)

LD BHA. RU and run 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark																									
00:00	06:00	3163	drilling -- drill	ok	Continued drilling 8½" hole from 3058m to 3163m. Drilling parameters: Flow 2400 lpm / SPP 215-218 bars / String RPM 160 TQ 25-28 kNm / WOB 6-8 / ECD 1.44 -1.45 EMW / MUD weight 1.32 SG / ROP 15-30 m/hour. Took survey after every connection.																									
06:00	08:15	3176	drilling -- drill	ok	Continued drilling 8½" hole from 3163m to 3176m. Drilling parameters: Flow 2400 lpm / SPP 220 bars / String RPM 160 TQ 26-31 kNm / WOB 5-8 / ECD 1.44-1.4 5 EMW / MUD weight 1.32 SG / ROP 20-30 m/hour.																									
08:15	10:30	3176	drilling -- drill	ok	Performed sticky test. Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pres. gradient</td></tr><tr><td>3141m</td><td>2958.8m</td><td>313.2 bars</td><td>412.0 bars</td><td>1.081 SG</td></tr><tr><td>3134m</td><td>2952.4m</td><td>312.6 bars</td><td>411.8 bars</td><td>1.081 SG</td></tr><tr><td>3129m</td><td>2947.7m</td><td>312.2 bars</td><td>411.2 bars</td><td>1.081 SG</td></tr><tr><td>3127m</td><td>2945.9m</td><td>312.0 bars</td><td>411.1 bars</td><td>1.080 SG</td></tr></table> Rig shut down.	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pres. gradient	3141m	2958.8m	313.2 bars	412.0 bars	1.081 SG	3134m	2952.4m	312.6 bars	411.8 bars	1.081 SG	3129m	2947.7m	312.2 bars	411.2 bars	1.081 SG	3127m	2945.9m	312.0 bars	411.1 bars	1.080 SG
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pres. gradient																										
3141m	2958.8m	313.2 bars	412.0 bars	1.081 SG																										
3134m	2952.4m	312.6 bars	411.8 bars	1.081 SG																										
3129m	2947.7m	312.2 bars	411.2 bars	1.081 SG																										
3127m	2945.9m	312.0 bars	411.1 bars	1.080 SG																										
10:30	11:45	3176	interruption -- other	ok	Rig shut down due to general alarm, black out, Monitor well on trip tank. Well secure. Re- set drill floor equipment. Rotated the string at low 10rpm.																									
11:45	14:45	3220	drilling -- drill	ok	Continued drilling 8½" hole from 3176m to 3220m. Drilling parameters: Flow 2400 lpm / SPP 221 bars / String RPM 160 TQ 29-32 kNm / WOB 5 / ECD 1.45 EMW / MUD weight 1.32 SG / ROP 20 m/hour. Circulated hole clean prior to perform pressure points.																									
14:45	16:45	3220	drilling -- drill	ok	Performed sticky test at 3212m. Took pressure points: <table><tr><td>MD probe</td><td>TVD</td><td>Reservoir press.</td><td>Mud hydrostatic</td><td>Pres. gradient</td></tr><tr><td>3160m</td><td>2976.4m</td><td>315.5 bars</td><td>417.4 bars</td><td>1.081 SG</td></tr><tr><td>3156m</td><td>2972.7m</td><td>314.6 bars</td><td>417.0 bars</td><td>1.082 SG</td></tr><tr><td>3152m</td><td>2969.0m</td><td>314.0 bars</td><td>417.8 bars</td><td>1.080 SG</td></tr><tr><td>3149m</td><td>2966.3m</td><td>313.8 bars</td><td>417.7 bars</td><td>1.079 SG</td></tr></table>	MD probe	TVD	Reservoir press.	Mud hydrostatic	Pres. gradient	3160m	2976.4m	315.5 bars	417.4 bars	1.081 SG	3156m	2972.7m	314.6 bars	417.0 bars	1.082 SG	3152m	2969.0m	314.0 bars	417.8 bars	1.080 SG	3149m	2966.3m	313.8 bars	417.7 bars	1.079 SG
MD probe	TVD	Reservoir press.	Mud hydrostatic	Pres. gradient																										
3160m	2976.4m	315.5 bars	417.4 bars	1.081 SG																										
3156m	2972.7m	314.6 bars	417.0 bars	1.082 SG																										
3152m	2969.0m	314.0 bars	417.8 bars	1.080 SG																										
3149m	2966.3m	313.8 bars	417.7 bars	1.079 SG																										
16:45	17:30	3232	drilling -- drill	ok	Continued drilling 8½" hole from 3220m to 3232m. Drilling parameters: Flow 2400 lpm / SPP 221 bars / String RPM 160 TQ 29-32 kNm / WOB 5 / ECD 1.45 EMW / MUD weight 1.32 SG / ROP 20 m/hour.																									
17:30	19:45	3230	drilling -- circulating conditioning	ok	Pulled up and circulated hole clean reciprocating the string. 2000 lpm and 161 bars.																									
19:45	20:00	3231	drilling -- drill	ok	Recorded torque and up/down/rotation weights at 3231m. 20 rpm 164 MT, 18-21 kNm. Up/down weight 194/145 MT.																									
20:00	20:45	3231	drilling -- drill	ok	Dropped 2-7/8" drift and pumped down same at 2000lpm.																									
20:45	21:00	3231	drilling -- drill	ok	Flow checked well - Well static																									
21:00	22:45	2898	drilling -- drill	ok	POOH wet from 3232m to 2898m inside 9-5/8" shoe with 8½" BHA at 10m/std logging.																									
22:45	23:00	2898	drilling -- drill	ok	Recorded torque and up/down/rotation weights at 2898m. 10 rpm 151 MT, 13-15 kNm. 20rpm 155 MT 12-16 kNm. Up/down weight 177/140 MT.																									
23:00	23:15	2898	drilling -- drill	ok	Flow checked well - Well static. Simultaneously serviced TDS and aft PRS.																									
23:15	00:00	2898	drilling -- bop activities	ok	Function tested BOP. Continued to service TDS and PRS.																									