

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-15 00:00 - 2009-02-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	28
Days Ahead/Behind (+/-):	51.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	411	drilling -- casing	ok	Continued RIH with 7" liner from 375m to 411m. Filled every 5 th jnt.
00:45	01:30	411	drilling -- casing	ok	Changed out to 5½" DP elevator. Picked up Weatherford 7" liner hanger and made up same.
01:30	01:45	425	drilling -- casing	ok	Held tool box talk prior to change out Weatherford slips to PS21 slips.
01:45	03:15	425	drilling -- casing	ok	Removed Weatherford slips from rotary, inserted PS21 slips.
03:15	04:00	425	drilling -- casing	ok	RIH with Weatherford 7" liner hanger. Removed protection pads and checked screws, filled 7" liner hanger with water. Set hanger in slips. Liner weight - 1 6.5 MT.
04:00	05:00	425	drilling -- casing	ok	Rigged down Weatherford casing tong.
05:00	06:00	573	drilling -- casing	ok	RIH from 425m to 573m with Weatherford 7" liner hanger on 5½" HWDP picked up from cantilever.

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	7
Inside diameter (in)	6.184
Weight (lbm/ft)	29
Grade	13 CrS-110
Connection	Vam TOP HT
Length (m)	421
Top mMD	2810
Bottom mMD	3231
Description	
Comment	