

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-16 00:00 - 2009-02-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	29
Days Ahead/Behind (+/-):	54.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

POOH with Weatherford 7" liner hanger tool to 2131m. Slip and cut drill line. Repaired junction block gland on upper aft PRS. Completed POOH with Weatherford 7" liner hanger tool. RIH with clean out assy to 1399m.

Summary of planned activities (24 Hours)

Continue RIH with clean out assy. Commence well cleaning prior to run completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:00	07:00	2131	drilling -- casing	ok	Continued POOH with 7" liner hanger RT from 2766m to 2131m. Pulling speed 635 m/hour.
07:00	07:15	2131	drilling -- casing	ok	Pumped 5m³ 1.60 SG slug.
07:15	08:00	2131	drilling -- casing	ok	Performed kick drill: 60 sec. Cleared and cleaned rig floor prior to slip & cut drill line. Meanwhile removed ps-21 slips and installed master bushings.
08:00	08:15	2131	interruption -- maintain	ok	Held tool box prior to slip and cut drill line.
08:15	11:15	2131	interruption -- maintain	ok	Commenced slip & cut drill line as per procedure.
11:15	11:45	2131	interruption -- maintain	ok	Continued slip and cut. De-isolated draw works & calibrate block, activated crown-o-matic, set @ 55mt.
11:45	14:30	2131	interruption -- maintain	ok	Held tool box talk and repaired junction block gland on upper aft PRS. De-isolated TDS, draw works, PRS.
14:30	17:45	135	drilling -- casing	ok	Held tool box talk and installed PS21 slips. Continued to POOH from 2131m to 135m. Laid out pup joint. Pulling speed 614m/hour.
17:45	18:00	135	drilling -- casing	ok	Held tool box talk and removed PS21 slips and installed master bushing.
18:00	19:00	0	drilling -- casing	ok	Continued to pull HWDP from 135m to 13.5m. Laid out 2 x joints HWDP & hanger running tool.
19:00	19:15	0	drilling -- casing	ok	Cleared and cleaned rig floor.
19:15	20:00	0	drilling -- casing	ok	Held tool box talk and laid out 7" liner hanger RT.
20:00	20:30	0	drilling -- casing	ok	Picked up cement head to break out pup jt. Laid out cement head and pup jt.
20:30	20:45	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to run Jet sub for cleaning the BOP.
20:45	22:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and made up Jet sub. RIH and washed the BOP. Function the BOP and washed again. POOH and laid out Jet sub.
22:00	22:30	0	completion -- circulating conditioning	ok	Held tool box talk and changed inserts in elevators to 3½" DP.
22:30	23:15	13	completion -- circulating conditioning	ok	Picked up and made up cleanout assy#1 and #2 and RIH from rotary to 13m.
23:15	23:45	13	completion -- circulating conditioning	ok	Changed dies inserts for 3½" in iron rough neck.
23:45	00:00	36	completion -- circulating conditioning	ok	Picked up 3½" DP from cantilever and RIH in singles from 13m to 36m.