

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-17 00:00 - 2009-02-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	30
Days Ahead/Behind (+/-):	54.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	53	completion -- circulating conditioning	ok	Continued picking up 3½" DP from cantilever and RIH in singles from 36m to 53m.
00:30	00:45	53	completion -- circulating conditioning	ok	Installed automatic slips.
00:45	01:00	80	completion -- circulating conditioning	ok	Continued picking up 3½" DP from cantilever and RIH in singles from 53m to 80m.
01:00	01:30	80	interruption -- other	ok	Changed to backup elevators due to problems with primary elevators.
01:30	03:15	371	completion -- circulating conditioning	ok	Continued picking up 3½" DP from cantilever and RIH in singles from 80m to 371m
03:15	03:30	371	completion -- circulating conditioning	ok	Changed inserts in elevators to 5" DP.
03:30	04:15	395	completion -- circulating conditioning	ok	Picked up and made up assy #3, 7" polish mill and well commissioner. Changed inserts in PS21. Picked up and made up assy#4, well patroler/sweep magnet.
04:15	05:45	1399	completion -- circulating conditioning	ok	Continued RIH well clean out assy on 5" DP from 395m to 1399m.
05:45	06:00	1399	completion -- stimulate	ok	Made up 5½" XO. Made up TDS and broke circulation 1000l/m 54bar.
06:00	07:00	1413	completion -- circulating conditioning	ok	Stopped circulation and disconnected from TDS. Broke out and laid out 5½" XO. Changed inserts in elevator to 5½". Picked up 10-3/4" casing clean out assy and made up same.
07:00	07:15	1413	completion -- circulating conditioning	ok	Held tool box prior to RIH with clean out assy's. Inspected PRS dies.
07:15	08:00	1413	interruption -- other	ok	Problem with BX elevator function investigated. Installed gauges on elevators & tested same.
08:00	09:45	1910	completion -- circulating conditioning	ok	Picked up one single and continued RIH with clean up assy's from 1413m to 1910m. Made up TDS & staged up pump rate to 1800 lpm, 160 bars, reciprocated full std and scraped F LX Packer setting depth area 3 times. Up/down weight 125/110 MT.
09:45	12:15	2798	completion -- circulating conditioning	ok	Continued to RIH from 1910m to 2798m. Up/down weight 160/128 MT (rpm 20 = 8-11 torque). Circulated 50m³ OBM at 1774 lpm, 162 bars.
12:15	14:15	3159	completion -- circulating conditioning	ok	RIH slowly trough 7" liner top with 6" bit, while circulating with 500lpm, 24 bars and rotating (20-40 RPM), no obstruction. Continued RIH 2 stands below TOL from 2798m to 3159m, and stopped pumping.
14:15	15:00	3190.6	completion -- circulating conditioning	ok	Made up TDS. RIH until 9-5/8" scraper at 2790m, and scraped packer setting depth +/- 15m from 2790m 3 times. Down/up weight 132/164 MT, 1800 lpm, 188bar, rpm 20, 9 - 11 kNm. RIH and tagged top of liner 2812.9m, bit depth 3190.6m.
15:00	15:15	3185	completion -- circulating conditioning	ok	POOH until PBR polish mill 5 m above top of 7" liner PBR. Established rotation 40 rpm and 500 lpm. Entered the PBR while rotating with the Polish Mill assy. Set down 1-2 MT on top of the PBR, while rotating, and dressed top of PBR. Pulled out of the PBR with rotation. Repeated operation 1 time without setting weight down, polished inside PBR. Pulled polish mill above liner top.
15:15	17:30	3185	completion -- circulating conditioning	ok	Circulated and conditioned mud with 2220 lpm, 273 bars, 40 rpm, 10 - 12 kNm.
17:30	18:00	3191	drilling -- casing	ok	Held tool box talk and set the pack-off on well commissioner as per SPS instructions.
18:00	18:30	3191	drilling -- casing	ok	Lined up on trip tank, closed upper rams, pressured up well commissioner to 70 bar/ 10 min using the cement unit.
18:30	19:00	3191	drilling -- casing	ok	Bled off pressure, opened upper rams, unseated the well commissioner and prepared for in-flow test of 7" liner.
19:00	19:15	3191	drilling -- casing	ok	Lined up for pumping base oil.
19:15	19:45	3191	drilling -- casing	ok	Held tool box talk prior to displace DP to base oil down to TOL and perform inflow test of 7" liner.
19:45	20:00	3191	drilling -- casing	ok	Displaced Kill and Choke hoses to base oil at 1000lpm.
20:00	21:15	3191	drilling -- casing	ok	Lined up and displaced DP to base oil 30,7m³, 0.82 SG, 500lpm, final pressure 141bars.
21:15	21:30	3191	drilling -- casing	ok	Allowed for thermal expansion, lined up to cement unit for pressure reading and bleeding off.
21:30	21:45	3191	drilling -- casing	ok	Took up/down weights 157/127 MT. Set the Well Commissioner by landing on the liner top.
21:45	22:30	3191	drilling -- casing	ok	Allowed for pressure to stabilize 164bar. Emptied trip tank and monitor well on flow line visually.
22:30	00:00	3191	drilling -- casing	ok	Bled down standpipe from 164bar in 25-30bar increments to 10bars and allowed thermal expansion.
Simultaneously prepared pits and fluids for wash train.					

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1413		pipe handling equ syst -- elevator	0	00:00	Problem with BX elevator function investigated. Installed gauges on elevators & test same .