

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-20 00:00 - 2009-02-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	33
Days Ahead/Behind (+/-):	57.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Completed rigging 7" completion handling equipment. RIH with 7" completion from surface to 322m

Summary of planned activities (24 Hours)

Continue RIH with 7" completion to 1500m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:00	13:45	0	completion -- completion string	ok	Prepared for running completion: Prepared casing tong and control unit. Made up jint # 258 THG landing string. Waited for services personnel to arrive, delayed due to fog yesterday. Meanwhile cleaned shaker beds and pits. Prepared to install flow line on F-15.
13:45	14:15	0	completion -- completion string	ok	Held tool box talk prior to RIH with 7" completion string.
14:15	18:30	97	completion -- completion string	ok	Picked up and RIH with Mule shoe, seal stem, Packer SB-3, PBR and DHPG/Chemical Injection sub.
18:30	21:00	97	completion -- completion string	ok	Terminated cable to DHPG according to Well Dynamic procedure. Function checked and pressure tested gauge to 10000 psi / 15 minutes.
21:00	00:00	103	completion -- completion string	ok	RIH with 7" tubing from 97m to 103m. Connected chemical injection line according to Well Dynamic procedure and installed protector clamps.