

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-21 00:00 - 2009-02-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	34
Days Ahead/Behind (+/-):	58.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Continued RIH with 7" completion from 322m to 1206m . Due to mix of Asgaard, Sleipner and Volve batch had in total 15 rejects.

Summary of planned activities (24 Hours)

Continue RIH with 7" completion to 2200m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	119	completion -- completion string	ok	RIH with 7" tubing from 103m to 119m. Monitored well on trip tank.
00:30	06:00	322	completion -- completion string	ok	RIH with 7" tubing, Laid out joint # 7. Continued RIH with 7" tubing from 119m to 322m . Tested DHPG every 30 min. Running speed 37m/hour. Last 3 hours 60m/hour.
06:00	19:00	920	completion -- completion string	ok	Continued RIH with 7" tubing, from 322m to 920m. Rejected 5 joints due to bad torque up at shoulder/damaged threads. Running speed 46 m/hour. Tested DHPG every 30 min. Total rejected 7 joints.
19:00	21:30	981	completion -- completion string	ok	Continued RIH with 7" tubing, from 920m to 981m. Washed pin and box ends and re-doped threads. Found variation in pin ends surface. Investigated batch and found batch has been mixed with Asgaard, Sleipner and Volve. The pin ends of Volve batch nice smooth threads compared to the Asgaard/Sleipner pin ends as if they have been sand blasted and giving a rough surface.
21:30	00:00	1041	completion -- completion string	ok	Continued RIH with 7" tubing, from 981m to 1041m. Cleaned every pin/box and re-doped. Ran only tubing from Volve batch. Rejected 5 jnts. Total laid out 12 jnts. Running speed 24 m/hour. Tested DHPG every 30 min.