

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-22 00:00 - 2009-02-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	35
Days Ahead/Behind (+/-):	59.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Continued RIH with 7" completion from 1206m to 1998m. Rejected 7 joints in total 22.

Summary of planned activities (24 Hours)

Continue RIH with 7" completion to 2300m. Make up ASV and DHSV.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1206	completion -- completion string	ok	Continued RIH with 7" tubing, from 1041m - 1206m. Ran only tubing from Volve batch. Rejected 3 jnts. Total laid out 15 jnts. Running speed 28 m/hour. Tested DHPG every 30 min.
06:00	07:00	1217	completion -- completion string	ok	Laid out one jnt picked new one RIH from 1206m to 1217m.
07:00	10:00	1237	completion -- completion string	ok	Held tool box talk and picked up and made up GLV, installed Flatpack in guard rail on GLV.
10:00	19:00	1616	completion -- completion string	ok	Continued RIH with 7" tubing, from 1237m to 1616m. Rejected 3 joints. Total rejected 18 jnts. Running speed 42 m/hour. Tested DHPG every 30 min. Changed grease to OCR 325 AG API modifirer
19:00	23:00	1808	completion -- completion string	ok	Continued RIH with 7" tubing, from 1616m to 1808m. Running speed 48 m/hour. Tested DHPG every 30 min.
23:00	00:00	1796	completion -- completion string	ok	Attempted to make up TBG. Due to bad torque up at shoulder/damaged threads as bracking out, damaged box of joint in RT. Rejected 2 joints. Total rejected 20 jnts.