

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-02 00:00 - 2009-03-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	43
Days Ahead/Behind (+/-):	61.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	3193
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Commissioned XMT.

Summary of planned activities (24 Hours)

Commission XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:15	0	completion -- bop/wellhead equipment	ok	Continued commissioning XMT. Parallel activity: Picked up lubricator grease injection head and made up same. Filled lubricator with 100% MEG.
03:15	04:15	0	completion -- bop/wellhead equipment	ok	Leak tested lubricator and grease injection head 30/200bars 5/10mins.
04:15	06:00	0	completion -- bop/wellhead equipment	ok	Continued commissioning XMT. Parallel activity: Continued with drop object list for derrick. Installed flow line support frame on XMT. Connected up hydraulic hose to WL BOP's Nipped up NT2 connector on BOP to stump. General maintenance on rig floor. Completed WL rig up.