

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-03 00:00 - 2009-03-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	44
Days Ahead/Behind (+/-):	60.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	3193
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Commissioned XMT. Meanwhile tidied and cleaned in drilling areas. Performed general PM.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	completion -- bop/wellhead equipment	ok	Commissioned XMT. Meanwhile : -Performed housekeeping and cleaning in drilling areas -Changed wires and guards on monkeyboard tuggers -Checked and greased drillfloor equipment
06:00	00:00	0	completion -- bop/wellhead equipment	ok	Commissioned XMT. Progress in commissioning delayed by faulty hook up of transmitters, el hook up not according to EX requirements, configuration of transmitter ranges (lack of correct tool) and wrong labeling in wellhead junction box. Meanwhile : -Performed houskeeping and cleaning in drilling areas -Removed liners on mudpump#2 and checked studs -Opened and cleaned skimmer tank -Replaced handrails in derrick -Performed maintenance of drilling subs -Closed punch items from DROPS list and Synergi