

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-04 00:00 - 2009-03-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	45
Days Ahead/Behind (+/-):	62.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	3193
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	completion -- bop/wellhead equipment	ok	Commissioned XMT. Finished hook-up and testing of electrical and hydraulic utilities at 03:00. Meanwhile : -Performed housekeeping and cleaning in drilling areas -Tidied moonpool -Performed general PM in drilling areas
06:00	23:00	0	completion -- bop/wellhead equipment	ok	Commissioned XMT. Meanwhile perfomed PMs in drilling areas.
23:00	23:30	0	completion -- bop/wellhead equipment	ok	Checked valve status on XMT. Checked isolation tags and certificate issued by production department.
23:30	00:00	0	workover -- rig up/down	ok	Held toolbox talk for WL operation.