

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-05 00:00 - 2009-03-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	46
Days Ahead/Behind (+/-):	66
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	3193
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/d own	ok	Hooked up hoses for local control to HMV and DHSV. Switched valve on HMV to local control. Opened valve on DHSV exit block. Opened HMV and lined up to pump from cement unit. Applied 520 bar to DHSV control line. Pumped MEG from cement unit and equalised across DHSV with 50 bar. Volume pumped 110 liter.
01:00	02:00	0	workover -- rig up/d own	ok	Bled off pressure on well though closed drain system. Meanwhile held toolbox talk for gun handling. Had TOFS due to unclear competence requirements for running tugger winches.
02:00	03:15	0	workover -- rig up/d own	ok	Made up PGGT-D correlation tool to cable head. Tested tools according to Schlumberger procedure. De-isolated HTS.
03:15	04:45	17	workover -- rig up/d own	ok	Ran HTS to drillfloor. Picked up 1st 4,5" 20 ft gun section with tugger and guided to well centre. Hung off guns in WL riser. Picked up 2nd 4,5" 20 ft gun section and made up same using C-spanner and chain tongs. Re-arranged lower WL sheave due to conflict with lubricator. Armed firing head. Picked up PGGT-D and firing head and made up same to guns. Ran in with guns and tagged SV at 17 m MD.
04:45	05:45	17	workover -- rig up/d own	ok	Stabbed on WL lubricator and made up quick union. Hooked up hose to in-situ test sub. Tested connection to 30/200 bar 5/10 min - ok. Opened KVV. Opened SV partly. Topped up lubricator or with 200 liter of MEG. Closed KVV and LTV2. Opened HMV. Opened SV fully. Set depths on Seawell and Schlumberger counters.
05:45	06:00	440	workover -- wire line	ok	RIH with 4,5" guns on 7/16" EWL from 17 m to 440 m MD. Took up/down weights 1800/1300 lbs. Powered up Shlumberger logging unit.
06:00	09:00	3155	workover -- wire line	ok	RIH with 4,5" perforating guns on 7/16" EWL from 440 m to 3155 m MD. Ran carefully thorough DHSVat 478 m MD and verified open by upwards pass. Up down weights below simulations. m MD Up (kg) Down (kg) 1000 1180 1020 2000 1430 1280 3000 1610 1443
09:00	10:00	3148	workover -- perforate	ok	Correlated perforation guns using GR/CCL and reference log.
10:00	10:15	3148	workover -- perforate	ok	Perforated interval 3148 m to 3135,5 m MD.
10:15	12:00	225	workover -- wire line	ok	POOH with 4,5" perforating guns from 3148 m to 225 m MD. Powered down logging unit and barriered off wellbay.
12:00	12:15	17	workover -- wire line	ok	POOH with 4,5" perforating guns from 225 m MD to surface.
12:15	12:30	17	workover -- rig up/d own	ok	Held toolbox talk.
12:30	13:00	17	workover -- rig up/d own	ok	Closed SV with 42 turns. Recorded SIWHP 26,8 bar. Closed HMV. Bled down pressure to 5 bar. Inflow tested HMV and recorded XMT pressure gauge in PCR - ok.
13:00	13:15	17	workover -- rig up/d own	ok	Opened SV/KVV and bled off pressure in lubricator to closed drain. Closed SV/KVV.
13:15	13:30	17	workover -- rig up/d own	ok	Held toolbox talk for laying out perforating guns.
13:30	14:30	0	workover -- rig up/d own	ok	Disconnected quick union on WL riser. Hoisted out WL BHA. Hung off guns on C-plate, broke and laid down guns. Confirmed 100% detonation.
14:30	16:30	0	workover -- rig up/d own	ok	Cut 7/16" EWL. Built new cable head.
16:30	16:45	0	workover -- rig up/d own	ok	Held toolbox talk for handling perforation guns.
16:45	17:15	17	workover -- rig up/d own	ok	Made 2 ea 20 ft 4,5" guns sections using C-plate, C-spanner and chain tong.
17:15	18:00	17	workover -- rig up/d own	ok	Armed firing head. Made up CCL/firing head to perforation guns.
18:00	18:15	17	workover -- rig up/d own	ok	Stabbed and lubricator and made up quick union. Set depth on Schlumberger and Seawell counters.

18:15	19:15	17	workover – rig up/down	ok	Hooked up test hose to in-situ sub. Tested connection to 30/200 bar 5/10 min - ok. Opened SV partly. Open KVV and topped up lubricator pumping MEG from cement unit. Equalised pressure across HMV with 28 bar. Closed KVV, opened HMV and SV.
19:15	19:30	215	workover – wire line	ok	RIH with 4,5" guns on EWL from 17 m to 215 m MD. Powered up logging unit. Removed barriers in wellbay. m MD Up (kg) Down (kg) 1000 1034 921 2000 1258 993 3000 1353 953
19:30	21:30	3115	workover – wire line	ok	RIH with 4,5" perforating guns on 7/16" EWL from 215 m to 3115 m MD. Ran carefully through DHSV at 478 m MD.
21:30	22:15	3115	workover – perforate	ok	Correlated guns using CCL and reference log. Adjusted depth as required.
22:15	22:30	3135.5	workover – perforate	ok	Perforated interval 3123 m to 3135,5 m MD. Good indication on current and cable tension. Observed small flicker on SIWHP.
22:30	00:00	600	workover – wire line	ok	POOH with 4,5" perforating guns on 7/16" EWL from 3135 m to 600 m MD.