

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-06 00:00 - 2013-10-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	48
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Skidded cantilever package from F-1 slot to F-15.
Re-arranged hatches on F-15 slot.
Lined up and prepared for bullheading operation.
Commenced bullheading well F-15 C with seawater.

Summary of planned activities (24 Hours)

Bullhead 188 m3 of SW.
Pump 94 m3 of 1,21 sg OBM to kill the well.
R/U wireline equipment and M/U slickline toolstring for drift run.
RIH with drift run on slickline.
Set EVO plug and perform USIT log.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
12:00	12:15	0	moving -- skid	ok	Performed Pre-job Meeting prior to skidding operation.
12:15	13:30	0	moving -- skid	ok	Skidded cantilever package from F-1 slot to F-15 slot. Observed hydraulic oil leak on starboard forward skid unit.
13:30	15:15	0	interruption -- repair	ok	Removed leaking hose from skidding unit, installed new hose and pressure tested same. Meanwhile installed 1502 flange on F-15 KVV and rigged up surface manifold, re-routed test hoses.
15:15	15:45	0	moving -- skid	ok	Skidded rig over F-15 slot.
15:45	16:00	0	moving -- skid	ok	Re-installed cantilever stairwell. Meanwhile conducted TBT prior to rigging up wireline equipment & handling hatches.
16:00	17:00	0	workover -- other	ok	Removed permanent hatch on F-15 slot. Removed tree cap.
17:00	17:15	0	workover -- other	ok	Lowered wireline riser and checked rig alignment.
17:15	17:30	0	moving -- skid	ok	Skidded rig forward to align with F-15 well center.
17:30	19:30	0	workover -- other	ok	Installed split hatches on F-15 slot.
19:30	19:45	0	workover -- other	ok	Installed hose from cement unit to kill wing valve.
19:45	20:00	0	workover -- other	ok	Landed wireline riser on tree.
20:00	20:15	0	workover -- other	ok	Placed barriers and performed TBT for line testing using cement unit.
20:15	20:30	0	workover -- other	ok	Tested line to KVV with cement unit with 20/345 bar for 5/10 min. Good test.
20:30	21:30	0	workover -- other	ok	Opened KVV and SV. Filled riser with packer fluid. Pressure tested rig-up to 20 bar, unable to get a good low pressure test.
21:30	22:30	0	workover -- other	ok	Connected AWS test pump to riser cap and pressure tested against SV with 30/345 bar for 5/10 min.
22:30	22:45	0	workover -- other	ok	Performed Pre-job Meeting for bullheading operation.
22:45	23:15	0	workover -- other	ok	Opened MMV and HMOV, 19 bar pressure in tree cross. Applied 520 bar control line pressure on DHSV. Lined up for pumping SW with rig pumps. Applied 25 bar pressure behind KVV.
23:15	23:30	0	workover -- other	ok	Discovered gauge on Xmas tree only rated to 100 bar. Closed HMOV, bled pressure in tree cross and installed gauge with proper pressure rating.
23:30	00:00	0	workover -- other	ok	Opened HMOV and KVV. Staged up pumps and equalized over DHSV (70bar). Commenced bullheading operation pumping SW with 1200 lpm/70 - 67 bar.

Drilling Fluid

Sample Time	17:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	29
Yield point (Pa)	4	5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		