

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-07 00:00 - 2013-10-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	49
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Bullheaded well with 188 m3 of SW.
Pumped 94 m3 of 1,21 sg OBM and killed well.
R/U and RIH with 5,75" drift on slickline.
Troubleshoot closed DHSV/stuck S/L toolstring.
Performed drift run to 3070 m, POOH.
R/D S/L and R/U wireline equipment to set EVO plug in 7" liner.

Summary of planned activities (24 Hours)

POOH and L/D run #2 toolstring.
Pressure test EVO plug.
RIH and perform USIT/CBL in 7" liner, POOH.
RIH and punch tubing, POOH.
Circulate tubing and annulus to OBM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	workover -- other	ok	Bullheaded well with SW, 1200 lpm 67-112 bar. Pumped in total 188 m3 of seawater. SPP after bullheading SW 33 bar. Observed ~100 bar pressure in wireline riser, indicating SV leaking from below.
02:00	04:00	0	workover -- other	ok	Lined up to pump 1,21 sg OBM kill mud. Staged up pumps and pumped mud with 1200 lpm/ 127 - 96 bar. Pressure increased to 195 - 199 bar when OBM entered perforations. Pumped total 94 m3 kill mud (1,5x well volume). Bled pressure to zero. Monitored WHP. Well dead. Closed in well with HMV and KWW.
04:00	06:15	0	workover -- wire line	ok	Rigged up surface lines on tree and 10 3/4" x 7" annulus. Tested same to 30/345 bar for 5/10 min.
06:15	07:00	0	workover -- wire line	ok	Hold TBT. Picked up lubricator from HTS.
07:00	07:15	0	workover -- wire line	ok	Performed Pre-job Meeting with day shift prior to picking up toolstring.
07:15	09:00	0	workover -- wire line	ok	Removed riser cap. M/U 5,75" drift toolstring for run #1 on slickline. Stabbed lubricator and M/U same. Leak tested lubricator/QTS to 30/200 bar for 5/10 min.
09:00	10:00	0	workover -- wire line	ok	Opened well as per well entry procedure. RIH w/ run #1 (5,75" drift) from surface to top of DHSV at 477 m. Applied 520 bar to open DHSV. Not able to run t through.
10:00	10:30	0	workover -- wire line	ok	Evaluated situation and discussed way forward.
10:30	11:15	0	workover -- wire line	ok	Rigged up line from cement unit test line to KWW routed via choke manifold. Meanwhile AWS pressured up WHP to 127 bar and ran through DHSV. Not able to pull up through DHSV.
11:15	11:30	0	workover -- wire line	ok	Pressure tested line to 30/200 bar for 5/10 min.
11:30	13:30	0	workover -- wire line	ok	Evaluated situation. Discussed situation w/ onshore organisation. Meanwhile investigated DHSV control line on Xmas tree. Vetco changed out C77 block w/ needle valve for DHSV control line on Xmas tree. C77 block plugged.
13:30	14:00	0	workover -- wire line	ok	Opened DHSV, POOH with drift run to above Xmas tree. Opened KWW. Commenced bleeding down WHP from 130 - 95 bar to trip tank. Stopped bleed down due to low H2S alarm in trip tank.
14:00	14:15	0	workover -- wire line	ok	TOFS. Evaluated situation and added scavenger to treat fluid in trip tank.
14:15	15:00	0	workover -- wire line	ok	Bled down WHP f/ 95bar to zero. Total volume bled back 1,56 m3.
15:00	17:30	0	workover -- wire line	ok	RIH w/ run #1 5,75" OD drift from surface to 3070 m taking returns via KWW and choke to t/l. Observed resistance while passing ASV and DHG.
17:30	19:45	0	workover -- wire line	ok	POOH w/ drift run from 3070 m to surface.
19:45	20:15	0	workover -- wire line	ok	Pulled tool into catcher, lined up to leak test XMT cross to 70 bar with cement unit.
20:15	21:00	0	workover -- wire line	ok	Leak tested Xmas tree to 70 bar. Lined up and displaced OBM from riser to trip tank using nitrogen.
21:00	21:45	0	workover -- wire line	ok	Broke out lubricator, cleaned and L/O toolstring. L/O lubricator to HTS.
21:45	23:00	0	workover -- wire line	ok	Changed grease injection head and sheaves from S/L to 5/16" e-line. Re-arranged wireline skid. Installed and calibrated SLB depth counter.
23:00	00:00	0	workover -- wire line	ok	P/U lubricator and M/U same. Lined up to test rig-up via KWW and tree. Tested lubricator and W/L riser to 30/200 bar for 5/10 min.

Drilling Fluid

Sample Time	17:00	20:30
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	34
Yield point (Pa)	4	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		