

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-09 00:00 - 2013-10-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	51
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

RIH with W/L run#3 USIT/CBL.
Performed USIT/CBL log in 7" liner from 3040 - 2742 m.
POOH and L/D run #3 toolstring.
R/D SLB add-on cable and R/U to run 5/16" e-line with pressure control equipment.
M/U W/L run #4 (tubing punch) and RIH with same to 2840 m.

Summary of planned activities (24 Hours)

Punch tubing and POOH wiht W/L run #4.
L/D toolstring and R/D lubricator.
Circulate tubing and annulus to 1.21 sg OBM via choke line.
M/U run #5 (PLO), RIH same on S/L and lock open DHSV, POOH.
RIH w/ S/L run #6 and install shallow set EVO plug, pressure test same.
Remove Xmas tree and spacer spool.
Install surface riser joint and N/U BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	workover -- wire line	ok	SLB tested primary and backup tools on deck. Calibrated depth sensors. Installed sheaves. Meanwhile performed weekly maintenance on fwd and aft PRS. Installed new cladding on drag chain. Cleaned and tied rig floor.
03:00	03:15	0	workover -- wire line	ok	Performed Pre-job Meeting for M/U toolstring and USIT/CBL run.
03:15	04:30	0	workover -- wire line	ok	M/U BHA for run #3 (USIT/CBL). Zeroed tool and checked toolstring at surface. Opened SV and HMV.
04:30	07:00	0	workover -- wire line	ok	RIH w/ run #3 from surface to 3039 m.
07:00	08:30	0	workover -- wire line	ok	Logged USIT/CBL across interval 3040 - 2742 m. Performed two repeat passes across same interval.
08:30	09:00	0	workover -- wire line	ok	Waited on confirmation from town on log data quality.
09:00	11:15	0	workover -- wire line	ok	POOH from 2742 m to surface. Average pulling speed 20 m/min.
11:15	12:00	0	workover -- wire line	ok	Closed HMV and SV. Broke and L/D run #3 USIT/CBL toolstring.
12:00	16:15	0	workover -- wire line	ok	R/D SLB add-on cable from AWS unit. Reconfigured AWS winch to run 5/16" e-line. R/D pump-in sub with return hose.
16:15	17:00	0	workover -- wire line	ok	M/U weight bars to cable head, stabbed lubricator and M/U same. Lined up to test riser and lubricator.
17:00	17:30	0	workover -- wire line	ok	Tested lubricator and W/L riser to 20/200 bar for 5/10 min using the cement unit.
17:30	18:15	0	workover -- wire line	ok	Flushed riser and lubricator with nitrogen back to trip tank.
18:15	19:15	0	workover -- wire line	ok	SLB prepared toolstring on rig floor. Rerouted lines to multibowl, lined up to test same.
19:15	19:45	0	workover -- wire line	ok	P/U and M/U BHA for run #4 (tubing punch). Tested annular line-up to 20/200 bar for 5/10 min. Pressured up annulus to 5 bar.
19:45	20:15	0	workover -- wire line	ok	M/U lubricator and tested QTS to 200 bar for 10 min. Filled riser with cement unit via KVV.
20:15	20:30	0	workover -- wire line	ok	Opened HMV and SV. RIH w/ run #4 (tubing punch) from surface to 250 m. Lifted barriers and powered up SLB unit.
20:30	00:00	0	workover -- wire line	ok	RIH w/ run #4 from 250 m to 2840 m.

Drilling Fluid

Sample Time	02:00	02:30	09:00	15:00
Sample Point	Reserve pit	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21	1.21	1.21
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf (I)				
Pm (I)				
Pm filtrate (I)				
Chloride (I)				
Calcium (I)				
Magnesium (I)				
Ph				

Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	30	30	31	31
Yield point (Pa)	7	7	5.5	7
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				