

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-10 00:00 - 2013-10-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	52
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Punched tubing at 2782 m.
POOH, L/D punching BHA.
Circulated tubing and annulus to 1,21 sg OBM.
RIH with run #5 (Lock open DHSV) on S/L.
Set lock open ring and POOH.
RIH and attempted to pull FLO w/o sucess. Jarred free and POOH.
Re-build toolstring and RIH to retrieve FLO. Jarred and confirmed FLO free, POOH.
Lost toolstring in hole while POOH.
M/U fishing BHA for fishing lost toolstring.

Summary of planned activities (24 Hours)

RIH and fish toolstring.
RIH and set shallow plug, P/T same.
N/D and remove Xmas tree and spacer spool.
Install surface riser and N/U BOP, P/T same.
RIH and retrieve shallow plug on S/L.
R/D wireline.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	workover -- wire line	ok	Bled of lubricator pressure from 34 bar to 2 bar via closed drain. Closed K WV. Verified ASV open on AWS local control panel.
00:15	01:45	0	workover -- wire line	ok	Performed correlation pass across interval 2840 - 2700 m. Performed tie-in pass on same interval. Positioned puncher with top shot at 2782 m. WHP 0 bar/ Annulus pressure 3 bar. Punched interval 2782 - 2785 m. Observed annulus pressure 28 bar.
01:45	03:00	0	workover -- wire line	ok	POOH w/ run#4 from 2782 m to 250 m.
03:00	03:15	0	workover -- wire line	ok	Made PA announcement and placed barriers. Powered down SLB unit.
03:15	03:30	0	workover -- wire line	ok	POOH from 250 m into tool catcher. Closed HMV and SV.
03:30	04:45	0	workover -- wire line	ok	Broke lubricator. L/D toolstring on deck. All guns fired.
04:45	06:15	0	workover -- other	ok	Verified line-up for circulating tubing and annulus. Opened HMV and K WV. Staged up pumps and pumped 1,21 sg OBM with 1000 lpm/ 20 bar to FCP 100 bar. Pumped 65 m3.
06:15	07:45	0	workover -- wire line	ok	R/U slick line for run#5 (DHSV lock open sleeve).
07:45	08:15	0	workover -- wire line	ok	P/U and M/U BHA for run #5 (Lock open).
08:15	08:30	0	workover -- wire line	ok	Removed hose from multibowl and hooked up same to K WV. Bled off 20 bar to t/t.
08:30	09:15	0	workover -- wire line	ok	Opened SV and HMV. RIH w/ run #5 (lock open) to DHSV at 477 m.
09:15	10:15	0	workover -- wire line	ok	Set lock open ring as per procedure.
10:15	12:00	0	interruption -- other	ok	Jarred up and sheared pin between D probe and lock mandrel.
12:00	12:30	0	workover -- wire line	ok	POOH from 477 m to surface. L/D running tool and stinger assembly.
12:30	13:15	0	workover -- wire line	ok	RIH w/ GS/M pulling tool from surface to 477 m.
13:15	14:15	0	workover -- wire line	ok	Jarred up to release the lock and retrieve FLO from well, no success.
14:15	18:30	0	interruption -- other	ok	Jarred down to release GS/M pulling tool.
18:30	19:00	0	interruption -- other	ok	POOH from 477 m to surface. FLO left in hole.
19:00	20:15	0	interruption -- other	ok	Held TBT with nightshift. Re-configured toolstring, including hydraulic jar and TDR.
20:15	20:45	0	interruption -- other	ok	RIH w/ jarring toolstring and engaged FLO at 477 m.
20:45	22:15	0	workover -- wire line	ok	Jarred upwards on FLO. Observed free after 15 hits. Confirmed 300 lbs additional weight.
22:15	22:30	0	workover -- wire line	ok	POOH from 477 m to 284 m w/ 35 m/min. Observed loss of tension and weight. Stopped POOH.
22:30	22:45	0	interruption -- other	ok	Performed TBT for way ahead and handling loose wire safely.
22:45	23:00	0	interruption -- other	ok	POOH from 284 m to surface. Toolstring parted at time delayed release below cable head.
23:00	00:00	0	interruption -- fish	ok	Prepared fishing BHA to fish parted toolstring.

Drilling Fluid

Sample Time	01:30	15:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	34
Yield point (Pa)	7	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		